| Project Number:Pro | r:Project Location: | | | |
|---|---------------------|-------|--|--|
| VARIABLE MESSAGE SIGN (VMS) LOCAL FIELD OPERATIONS TEST | | | | |
| Physical and Electrical Inspection Completed? Inspector Name: | I | Date: | | |
| Inspector Name: | | | | |
| Integrator Phone and e-mail: | | | | |
| Contractor Name: | | | | |
| Contractor Phone and e-mail: | | | | |
| Notes: | | | | |
| Engineer's Field Inspection Date: LFOT Request Date: | | | | |
| Introduction This document outlines the Local Field Operations Test for the Variable Message Sign (VMS) System. The purpose of the test is to ensure that the system is operational and that the sign has not been damaged. | | | | |
| Test Details | | | | |
| Date of Test: | | | | |
| Test Performed By: | | | | |
| Signature: | | | | |
| Integrator Name: | Signature | | | |
| TMD Rep: | Signature: | | | |
| Other Rep: | _ Signature: | | | |
| Voltage at sign terminals: | | | | |
| Verify sign peripherals: | | | | |
| Verify operation from controller: | | | | |
| Verify operation from switch: | | | | |
| UDOT Receipt test date/results: | | | | |
| Pass Fail | | | | |

| Project Number: | Project Location: |
|-----------------|-------------------|
| Date: | |

A. Setting up the sign controller

- 1. Check that V3000 is powered up (check that the message appears on the LCD panel) Sign Configurations:
 - 1. Freeway Type I
 - a. model and type (enter)
 - 2. 1) monochrome (enter)
 - 3. 1) gen 4 (24-volt)
 - 4. 2) 9X5 (enter)
 - 5. 2) 66mm (18" character) (enter)
- 1. Surface Street Type II a. model and type (enter)
- 2. 1) Monochrome
- 3. 1) gen 4 (24-volt)
- 4. 1) 7x5 (enter)
- 5. 1) 44mm (12") (enter)

2. Device type

- 1. 1 full
- 2. display pixel height
- 3. height: 27 (enter)
- 4. display pixel width
- 5. width:105 (enter)
- 6. display access (enter)
- 7. 2 walk-in (enter)
- 8. check time and date and time zone (DST must be on)

3. Communication configuration

- 1. Internet control port
- 2. 1 baud rate (auto)
- 3. 2 protocol TCP/IP and UDP/IP
- 4. 3 traps disabled
- 5. 4 timeout default
- 6. 5 Ethernet mode static
- 7. 6 IP settings (enter)

4. Controller IP set up

- 1. 1 controller IP (enter)
- 2. 2 controller IP port 161 (enter)
- 3. 3 controller subnet (enter)
- 4. 4 controller gateway (enter)
- 5. press ESC (controller will reset)

5. Peripheral configurations

- 1. 2) To view, peripheral (should have all)
- 2. Should show all eight LVDB boards showing 24 V on the following items: picture of the ground controller find temperature, ambient, three light sensors, DCIO-on, intake fans, front fans and heaters. (Possibility door switch and surge protection)
- 3. ESC and press 1. (Add peripherals)
- 4. ESC and press 5 (delete all and auto detect)
- 5. ESC and press 2 (view peripherals)
- 6. ADD peripherals (must be added)

| Project Number:Date: | Project Locat | ion: |
|--|--|-------------------------------------|
| 7. 4) A 8. 1) D 9. 2). S 10. 1) or 11. ADE 12. 1) In 13. Attac 14. 3) Fr 15. Attac 16. ADE 17. 1) He | DD DC/IO Sensor C/IO 1 witch 5 off (TB5 & TB8 outport distribution board. D Fan take fans ched to which target. (1 DC/I cont fans ched to which target (1 DC/I cont fans | O number 1) O number 2) |
| Diag 1) Te 2) A 4. Pixe 5. Pixe | est Patterns | |
| 7. Test Details Date of 7 Test Peri | Геst: formed By: | |
| Serial N Serial N | ontroller Details umber of VMS Assembly: umber of Field Cabinet Asser Number: | mbly: |
| Test Completed by: | Date: | UDOT Representative Witness: |
| Signature | | Signature |
| Print Name | - | Print Name |
| Print Employer Name | - | Print Employer Name |