

PROGRESS CLAIM FOR RP PROJECTS AHU EC FAN INSTALLATION				
		DATE	31/03/2023	
		PC NO	6	
		CONTRACT VALUES	\$ 278,590.00	
S/N	DESCRIPTION	%	UNIT RATE	TOTAL AMOUNTS
1	AHU W1 1-1 EC FAN INSTALLATION	100%	\$ 11,143.60	\$ 11,143.60
2	AHU W1 1-2 EC FAN INSTALLATION	100%	\$ 11,143.60	\$ 11,143.60
3	AHU W1 2-1 EC FAN INSTALLATION	100%	\$ 11,143.60	\$ 11,143.60
4	AHU W1 3-1 EC FAN INSTALLATION	100%	\$ 11,143.60	\$ 11,143.60
5	AHU W1 4-1 EC FAN INSTALLATION	100%	\$ 11,143.60	\$ 11,143.60
6	AHU W1 5-2 EC FAN INSTALLATION	100%	\$ 11,143.60	\$ 11,143.60
7	AHU W1 6-1 EC FAN INSTALLATION	100%	\$ 11,143.60	\$ 11,143.60
8	AHU W2-1-1 EC FAN INSTALLATION	100%	\$ 11,143.60	\$ 11,143.60
9	AHU W2-2-1 EC FAN INSTALLATION	100%	\$ 11,143.60	\$ 11,143.60
10	AHU W2-4-1 EC FAN INSTALLATION	100%	\$ 11,143.60	\$ 11,143.60
11	AHU W3-1-1 EC FAN INSTALLATION	100%	\$ 11,143.60	\$ 11,143.60
12	AHU W3-2-1 EC FAN INSTALLATION	100%	\$ 11,143.60	\$ 11,143.60
13	AHU W3- 3-1 EC FAN INSTALLATION	100%	\$ 11,143.60	\$ 11,143.60
14	AHU W2-6-1 EC FAN INSALLATION	100%	\$ 11,143.60	\$ 11,143.60
15	AHU-W3-4-1 EC FAN INSTALLATION	100%	\$ 11,143.60	\$ 11,143.60
16	AHU-W3-5-1 EC FAN INSTALLATION	100%	\$ 11,143.60	\$ 11,143.60
17	AHU-W3-6-1 EC FAN INSTALLATION	100%	\$ 11,143.60	\$ 11,143.60
18	AHU-EC-2-1 EC FAN INSTALLATION	100%	\$ 11,143.60	\$ 11,143.60
19	AHU EC-3-1 EC FAN INSTALLATION	100%	\$ 11,143.60	\$ 11,143.60
20	AHU-W2-R-2 EC FAN INSTALLATION	100%	\$ 11,143.60	\$ 11,143.60
21	AHU-W3-R-1 EC FAN INSTALLATION	100%	\$ 11,143.60	\$ 11,143.60
22	AHU-W1-R-2 EC FAN INSTALLATION	100%	\$ 11,143.60	\$ 11,143.60
23	AHU-W1-R-1 EC FAN INSTALLATION	100%	\$ 11,143.60	\$ 11,143.60
24	AHU-W1-R-2 EC FAN INSTALLATION	100%	\$ 11,143.60	\$ 11,143.60
25	AHU-W3-R-2 EC FAN INSTALLATION	100%	\$ 11,143.60	\$ 11,143.60
		TOTAL		\$ 278,590.00
		Less previous claim pc1 Pc2 PC3, PC4 & PC5		\$ 211,728.40
		This month PC6 claim		\$ 66,861.60

PHASE-1

PHASE-2

PHASE-3

PHASE-4

PHASE-5



Raa-one Construction & Engineering Pte Ltd

Approved by RP Team