



# UNIVERSAL BASIC EDUCATION COMMISSION

## Office of the Executive Secretary

UBEC Building, No. 7 Gwani Street, Wuse Zone 4, P.M.B. 5086, Post Code 900284, Abuja - Nigeria  
E-mail: [ubecnigeria@yahoo.com](mailto:ubecnigeria@yahoo.com); [www.ubeconline.com](http://www.ubeconline.com)

The Programme,  
Public & Private Development Centre (PPDC),  
Block L, House No.2, Plot 622,  
Mercy Samuelson Estate,  
Karmo District, Abuja

6<sup>th</sup> July, 2017

**Attention:** Ifeoma Onyebuchi

### RESPONSES TO REPORT ON BUDESHI WAKA: EDO, DELTA, AND ANAMBRA STATES COMMUNITY TOWN HALL MEETING


Your report dated 19<sup>th</sup> June, 2017 refers;

I have been directed to respond to the report on your town hall meetings held in the above mentioned states between 5<sup>th</sup> & 7<sup>th</sup> June 2017.

We have responded on a project by project basis to enable the public get the facts on the projects and attached as **APPENDIX-I**.

We are most willing and ready to make any further clarifications. We want to put it on record that we appreciate and cherish your interest in basic education and continuing engagement with communities.

Be rest assured of the warm regards and high esteem of the Executive Secretary of UBEC, Dr Hamid Bobboyi.

  
Arc Molkat M. Mutfwang, MNIA  
Director, Physical Planning  
For: Executive Secretary, UBEC

*Executive Secretary: Dr. Hamid Bobboyi*

*Education for All is the responsibility of All*

## UNIVERSAL BASIC EDUCATION COMMISSION.

**RESPONSE TO (PPDC) - PUBLIC & PRIVATE DEVELOPMENT CENTRE'S OBSERVATIONS RAISED DURING A TOWN HALL MEETING ON UBEC INTERVENTION ACTIVITIES HELD FROM 5<sup>TH</sup> – 7<sup>TH</sup> JUNE, 2017 IN EDO, DELTA AND ANAMBRA STATES.**

S/No	PROJECT DESCRIPTION	STATE	CONTRACTOR	AMOUNT	PPDC'S OBSERVATION(S)	UBEC'S RESPONSE	REMARKS
1.	Construction / Rehabilitation works at Eguare P/S, Amahor, Igueben LGA	Edo	Broadway Logistics Ltd	#29,000,000	<ul style="list-style-type: none"> <li>➤ No renovation/ rehabilitation was carried out in the school.</li> </ul>	<ul style="list-style-type: none"> <li>➤ UBEC did not award any contract in the school mentioned by PPDC (Eguare P/S, Ebele, Igueben LGA.)</li> <li>➤ PPDC may have visited the wrong school.</li> <li>➤ The school UBEC awarded contract is Eguare P/S, Amahor, Igueben LGA.</li> <li>➤ The project was completed and put to use since Dec, 2016. (see H/M letter of appreciation attached)</li> </ul>	
2.	Construction of Almajiri Model 1 (MDG) Primary School.	Edo	Aye Danfire Ltd.	#49,976,124:00	<ul style="list-style-type: none"> <li>➤ Project completed and No observation raised.</li> <li>➤ Principal mentioned that another completed almajiri project in Auchi is locked up and has not been put to use.</li> </ul>	<ul style="list-style-type: none"> <li>➤ The project mentioned is confirmed to be TETFund Almajiri school.</li> <li>➤ UBEC Model 1, Almajiri project is located at Hira community which is completed and already in use.</li> </ul>	
3.	Supply of 125nos customized pupils dual desk at Ikeken Priary School, Uromi Esan East. LGA	Edo	P & V Corp. Solution.	#4,640,655:20	<ul style="list-style-type: none"> <li>➤ Contractor supplied 86nos instead of 125nos as contained in the contract document.</li> </ul>	<ul style="list-style-type: none"> <li>➤ The project is 2015 MDG project.</li> <li>➤ The Hon. Member as the sponsor of the <a href="#">project might have instructed for</a></li> </ul>	

						<ul style="list-style-type: none"> <li>➤ The contractor completed and handed over the project since Aug.2016.</li> </ul>	
	Construction / Rehabilitation works at Ekanya Primary School, Oke Ogbele, Oshimili South LGA,	Delta	Tower Ark Ltd	#20,000,000:00	<ul style="list-style-type: none"> <li>➤ Project was renovated and completed.</li> <li>➤ Roofs of the building have started falling off as at the time of town hall meeting ( 5<sup>th</sup> – 7<sup>th</sup> June, 2017)</li> </ul>	<ul style="list-style-type: none"> <li>➤ UBEC Contractor completed the said project since March, 2016.</li> <li>➤ His retention was released on 15<sup>th</sup> Nov.2016 after defect liability period of 6 months (<i>see report</i>).</li> </ul>	
	Construction / Rehabilitation works at Community Sec. School. Nanka,	Anambra	Jessean Global Concepts Ltd	N20,000,000	<ul style="list-style-type: none"> <li>➤ Fence work not completed.</li> </ul>	<ul style="list-style-type: none"> <li>➤ UBEC is aware that the total area for the school fence is over 11,000sq.m, therefore;</li> <li>➤ The contract to Messrs: Jessean is to construct 400m perimeter wall with Gates and security post, which is a portion of the total area that the Commission can intervene as at that period.</li> <li>➤ The award was also based on the available resources.</li> <li>➤ The contractor completed and handed over the project.</li> </ul>	
	Construction / Rehabilitation works at St. Anthony School, Azia ,Ihiala South LGA.	Anambra	Pranav Contracting Nig. Ltd	N35,000,000:00	<ul style="list-style-type: none"> <li>➤ No comment by PPDC.</li> <li>➤ The School Principal expressed his shock on the contract sum.</li> </ul>	<ul style="list-style-type: none"> <li>➤ The project was completed and handed over.</li> <li>➤ The scope of work for this project is;</li> </ul>	



