

Quitman Street Project:

Due to the weather event approaching this weekend, the GNMD wants to inform you of the following changes the contractor had to make to the schedule:

- Installed remaining irrigation sleeves (except for sleeve under DW#10 **RFI#92**)
- Concrete Poured:
 - STA 15+00 (southside) Curb Ramp (North Fwy.)
 - STA 9+40.60 to STA 11+58.63 (approx.) – Proposed Doweled Curb w/ 1' slots at every 10'
 - STA 13+24.99 to STA11+58.63 – Proposed Curb
 - **RFI#89**: NE Houston Ave Corner – Widen Ramps
 - **RFI#89**: SE Houston Ave Corner – Proposed Ramps

Next Two Weeks:

Week of 4/13/26

- Concrete Work:
 - **RFI#90**: NW North Fwy Curb Damage to be repaired
 - SE Houston Corner – Doweled Curb/Aggregate Island
 - STA 3+59 (southside) – Bike Ramp
 - Houston Ave. (along) sidewalk/bike ramp see SHT 32
- Installing Aggregate at NE and NW Terry for L.A. Review

Week of 4/20/26

- Irrigation:
 - Preparations and installation begin from Fulton to Cochran
- Concrete Work:
 - **RFI#87**: Keene St. DW widening
 - **RFI#20** - DW#22 widening
 - **RFI#81**: Proposed pavement transition at N. Main Floating Bus Stop
 - STA 36+75.22 to STA37+01: Curb and Gutter
 - STA 35+50 to STA 36+09: Curb and Gutter



QUITMAN

STREET

Improving Quitman St. for Safety and Accessibility

Contact Information

Anibeth Turcios, GNMD

713-229-0900

acturcios@greaternorthsidedistrict.org

Jorge Bustamante, Precinct 2

713-456-9452

jorge.bustamante@pct2.hctx.net

Scan to learn more



**ADRIAN
GARCIA**
COMMISSIONER



METRO

GreaterNorthsideDistrict.org



QUITMAN

STREET

Improving Quitman St. for Safety and Accessibility

Contact Information

Anibeth Turcios, GNMD

713-229-0900

acturcios@greaternorthsidedistrict.org

Jorge Bustamante, Precinct 2

713-456-9452

jorge.bustamante@pct2.hctx.net

Scan to learn more



**ADRIAN
GARCIA**
COMMISSIONER



METRO

GreaterNorthsideDistrict.org