

1/2/25 Project Update

The project is moving along well and as you can see the new additions are really taking shape. For the new front addition, the steel is now complete. They are now preparing to pour the second-floor concrete as well as getting the new roof installed. The carpenters will also start framing the exterior walls of the addition with the goal of getting the building enclosed and weather tight over the next month. For the rear addition the block walls continue, and the 2nd floor steel will be installed next week along with pouring the concrete floor. The masons will then construct the 2nd floor walls and the roof steel will follow. The goal will be to get the addition fully enclosed and weather tight by the end of the month. Inside the existing building the contractors continue working on installing the copper and steel piping for the various water lines and power feeds in the hallways.

Phasing- The school will continue to function as it did this fall for the next three months. The first move will occur over spring break in April when the five classrooms in the gym wing (music, Kindergarten, Special Ed, and one first grade) move into the newly finished addition. When the students for those five rooms come back after spring break, they will be in the new classroom wing. The next move will take place right after school on Friday May 16th and over that weekend where the gym and the stage will be emptied out to turn them over to the contractors Monday May 19th. Gym will occur outdoors and on rainy days will be inside a classroom of the new addition. Music will move into a classroom of the new rear addition as well. The library will close after school on Friday June 6th so the following week it can be moved to the new library location on the 2nd floor of the front addition. Once school ends in June the contractors will go into all the existing classrooms to finish the renovations over the summer and be 100% with everything for the start of school in September 2025.