



Arkadelphia Public Schools
Nikki Thomas, Superintendent
Jimmy King, Director of Support Services



June Facilities Report

- Daycare parking lot will be started soon.
- Poured slab for Gym June 9th.
- Pouring slab on upper deck week of June 12th.
- Roof install on Area C (Kindergarten wing) beginning June 21st.
- Next general project overview meeting on July 6th, will have a spec classroom ready for preview.
- Topping Out Ceremony - tentative date: Tuesday, August 1st @ 11:30 a.m.
- Contingency funds used to date: \$92,534 for testing services and undercut overage; balance of \$57,465