

October 2022

- During the summer of 2022, crews successfully completed the first phase of the work – hazardous material abatement at Melville, Hathaway, and Portsmouth High School.
- The School Building Committee approved several changes to the project schedule, updating the timeline as follows:

Summer 2023 – Bathroom renovations (Melville, Hathaway, PHS); Memorial Drive improvements (PHS); Field House HVAC and Electrical Upgrades (PHS); Roof Replacement (Melville)

Summer 2024 – Bathroom renovations (PMS); HVAC and electrical upgrades (Melville and Hathaway); Elevator Addition (Hathaway)

June 2022

- The School Building Committee selected [StudioJAED](#) as the architectural firm for the projects.

February 2022

- A team of Town and School officials reviewed proposals and conducted interviews to select an [Owner's Project Manager](#) (OPM) for the facilities projects. The team selected [Peregrine Group](#), in partnership with [CGA Project Management](#).
- The same team is working with the OPM to review proposals, interview, and select the architectural firm for the projects.
- After the architectural firms are selected, the project team will plan the construction phase (currently scheduled over the next three summers) in greater detail.
- The District Building Committee is being reconstituted to oversee the next phases of the project.