



Arkadelphia Public Schools
Nikki Thomas, Superintendent
Jimmy King, Director of Support Services



January 2024 Facilities Report

Elementary School OAC (Owner, Architect, Contractor) Meetings

Jan. 9, 2024 meeting report -

- Additional weather days over Anticipated through end of December - 16 (no change)
- December Testing Services - \$0
- Contingency funds balance - \$14,044 (no change)
- Next meeting - January 30th @ 10:30 a.m.

Summary of Work -

- Kindergarten Wing (Area C) - Ceilings and lighting have been installed; painting nearing completion.
- Pine Street West/Main Entrance (Area A) - Working on metal sheeting at soffit areas, first coat of paint, exterior bricking, installation of drywall, and ceilings in Admin and Classrooms.
- Pine Street East (Area B) - Finishing drywall and starting to paint the walls; Working on installation of frames & glass, exterior brick, electrical and plumbing rough-ins, fire sprinkler installation, installation of furnaces; metal framing ongoing.
- 16th Street (Area D) - Working on installation of window frames, fire sprinkler piping, wall sheets, cafeteria duct work, kitchen plumbing rough-in.

Elementary School Job Progress Reports

[12/20/23](#)

[01/04/24](#)

[01/18/24](#)

Goza Middle School

Modifications to 2 classrooms were completed over Christmas Break.

P.O. Box 10
Arkadelphia, AR 71923
870-246-5563