



CBSD Bond Project Budget Summary - Updated September 13, 2021

Budget Income Elements

	Original Budget	Current Budget	Actual To-Date	Notes
Phase 1 Bond Sale	\$ 40,000,000.00	\$ 46,202,348.35	\$ 46,202,348.35	Bond sale date 4/5/18. Condition to spend 85% within 3 years. Excess funds added to budgets below in 6/19.
Phase 2 Bond Sale	\$ 19,995,000.00	\$ 25,744,190.00	\$ 25,744,190.00	Bond sale date 6/11/20. Condition to spend 85% within 3
OSCM Grant 11/13/17	\$ 4,000,000.00	\$ 4,000,000.00	\$ 4,000,000.00	Condition to spend on Eastside school.
Madison Seismic Grant	\$ 1,500,000.00	\$ 2,482,660.00	\$ -	Grant awarded 5/21.
Interest on Bond Proceeds	\$ -	\$ 1,943,372.45	\$ 1,943,372.45	Updated 9/21; matched budget to actual
Tax Credit Donation	\$ -	\$ 10,000.00	\$ 10,000.00	Tax credit donation through Steele
Totals	\$ 65,495,000.00	\$ 80,382,570.80	\$ 77,899,910.80	

Original Project Budgets

	Marshfield Jr High School	Madison School Remodel	Sunset School Remodel	New Eastside School	Millicoma School Remodel	Total
Construction Cost	\$ 13,737,293.57	\$ 8,396,580.71	\$ 4,738,209.29	\$ 14,390,394.29	\$ 4,741,415.00	\$ 46,003,892.86
Architectural & Engineering (10%)	\$ 1,373,729.36	\$ 839,658.07	\$ 473,820.93	\$ 1,439,039.43	\$ 474,141.50	\$ 4,600,389.29
Furnishings and Equipment (5%)	\$ 686,864.68	\$ 419,829.04	\$ 236,910.46	\$ 719,519.71	\$ 237,070.75	\$ 2,300,194.64
Fees, Permits, Testing (2%)	\$ 274,745.87	\$ 167,931.61	\$ 94,764.19	\$ 287,807.89	\$ 94,828.30	\$ 920,077.86
Project Management (3%)	\$ 412,118.81	\$ 251,897.42	\$ 142,146.28	\$ 431,711.83	\$ 142,242.45	\$ 1,380,116.79
Construction Inflation (10%)	\$ 1,373,729.36	\$ 839,658.07	\$ 473,820.93	\$ 1,439,039.43	\$ 474,141.50	\$ 4,600,389.29
Additional Contingency (10%)	\$ 1,373,729.36	\$ 839,658.07	\$ 473,820.93	\$ 1,439,039.43	\$ 474,141.50	\$ 4,600,389.29
Total Original Project Budget	\$ 19,232,211.00	\$ 11,755,213.00	\$ 6,633,493.00	\$ 20,146,552.00	\$ 6,637,981.00	\$ 64,405,450.00
					project bond & pre-bond	\$ -
						\$ 64,405,450.00

Current Budgets

	Marshfield Jr High School	Madison School Remodel	Sunset School Remodel	New Eastside School	Millicoma School Remodel	Total
Construction Cost	\$ 25,374,878.00	\$ 15,285,896.34	\$ 20,300.00	\$ 24,381,874.63	\$ 814,835.96	\$ 65,877,784.93
Architectural & Engineering	\$ 1,615,001.00	\$ 994,788.00	\$ 5,000.00	\$ 1,382,828.94	\$ 375,263.49	\$ 4,372,881.43
Furnishings and Equipment	\$ 590,164.40	\$ 150,000.00	\$ 210,397.54	\$ 575,444.59	\$ 83,202.02	\$ 1,609,208.55
Fees, Permits, Testing	\$ 544,844.50	\$ 355,812.46	\$ -	\$ 514,622.23	\$ 50,577.03	\$ 1,465,856.22
Project Management	\$ 530,000.00	\$ 325,000.00	\$ 3,000.00	\$ 511,110.82	\$ 24,140.00	\$ 1,393,250.82
Construction Inflation	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Additional Contingency	\$ 500,000.00	\$ 323,000.00	\$ -	\$ -	\$ -	\$ 823,000.00
Total Current Project Budget	\$ 29,154,887.90	\$ 17,434,496.80	\$ 238,697.54	\$ 27,365,881.21	\$ 1,348,018.50	\$ 75,541,981.95
					project bond & pre-bond	\$ 800,000.00
						\$ 76,341,981.95

Committed Costs To-Date

	Marshfield Jr High School	Madison School Remodel	Sunset School Remodel	New Eastside School	Millicoma School Remodel	Total
Construction Cost	\$ 25,374,878.00	\$ 15,285,896.34	\$ 20,300.00	\$ 24,381,874.63	\$ 814,835.96	\$ 65,877,784.93
Architectural & Engineering	\$ 1,615,001.00	\$ 994,788.00	\$ 5,000.00	\$ 1,382,828.94	\$ 375,263.49	\$ 4,372,881.43
Furnishings and Equipment	\$ 590,164.40	\$ 628.91	\$ 210,397.54	\$ 575,444.59	\$ 83,202.02	\$ 1,459,837.46
Fees, Permits, Testing	\$ 544,844.50	\$ 355,812.46	\$ -	\$ 514,622.23	\$ 50,577.03	\$ 1,465,856.22
Project Management	\$ 530,000.00	\$ 325,000.00	\$ 3,000.00	\$ 511,110.82	\$ 24,140.00	\$ 1,393,250.82
Total Project Committed Costs	\$ 28,654,887.90	\$ 16,962,125.71	\$ 238,697.54	\$ 27,365,881.21	\$ 1,348,018.50	\$ 74,569,610.86
					project bond & pre-bond	\$ 754,193.24
						\$ 75,323,804.10

Actual Costs To-Date

	Marshfield Jr High School	Madison School Remodel	Sunset School Remodel	New Eastside School	Millicoma School Remodel	Total
Construction Cost	\$ 23,663,314.66	\$ 1,205,752.70	\$ 20,300.00	\$ 24,381,874.63	\$ 814,835.96	\$ 50,086,077.95

Architectural & Engineering	\$ 1,432,350.11	\$ 775,946.53	\$ 840.00	\$ 1,382,828.94	\$ 375,263.49	\$ 3,967,229.07
Furnishings and Equipment	\$ 171,647.53	\$ 628.91	\$ 210,397.54	\$ 559,246.22	\$ 83,202.02	\$ 1,025,122.22
Fees, Permits, Testing	\$ 544,843.72	\$ 238,026.70	\$ -	\$ 514,622.23	\$ 50,577.03	\$ 1,348,069.68
Project Management	\$ 440,762.62	\$ 26,452.86	\$ 2,265.00	\$ 511,110.82	\$ 24,140.00	\$ 1,004,731.30
Total Project Actual Costs	\$ 26,252,918.64	\$ 2,246,807.70	\$ 233,802.54	\$ 27,349,682.84	\$ 1,348,018.50	\$ 57,431,230.22
					project bond & pre-bond	\$ 754,193.24
						\$ 58,185,423.46



Integrity Management Solutions