

**KYRGYZ REPUBLIC**

**THE WORLD BANK**  
**Ministry of Emergency Situations of the Kyrgyz Republic**

**Project “Enhancing Resilience in Kyrgyzstan”  
(ERIK Project)**

**Component 2: Improving the safety and functionality of school infrastructure**

**Environmental and Social Management Plan (ESMP)**

for the school #3 named after Zahiriddin Muhammad Babur

Uzgen town, Uzgen rayon, Osh oblast

*(retrofitting)*

Bishkek, 2025

## Contents

List of abbreviations	3
Annotation	4
1. Introduction	5
2. Legislative and Institutional Framework	6
3. Geographical description and socio-economic situation	12
4. Physical geography and geology	13
5. Climate	15
6. Environmental conditions in the project site	16
6.1. Atmospheric air	16
6.2. Water resources	17
6.3. Flora and fauna	17
7. Information on the school #3 named after Z.M.Babur	18
8. Information on the construction site	24
9. Activities to improve seismic safety and energy efficiency in the school	27
9.1. Improving the school's earthquake resistance	27
<b>9.2. Improving the school's energy efficiency</b>	<b>27</b>
10. Environmental impact and mitigation measures	28
10.1. Project impact on climate change	29
10.2 Construction and household waste management	29
10.2.1. Management of asbestos-containing waste	30
11. Social impact	31
Table 1.	34
Table 2. Environmental monitoring plan	51
<b>Environmental and social monitoring plan during construction phase</b>	<b>51</b>
12. Grievance Redress Mechanism (GRM)	54
14. Information disclosure and public participation	57
Annex 1	58
Annex 2	73
Annex 3	75

## List of abbreviations

ACM	Asbestos containing materials
WB	The World Bank
BoQ	Bill of Quantities
HS	Hygiene standards
FL	Fuels and lubricants

KR	Kyrgyz Republic
IDA	International Development Agency
GRM	Grievance redress mechanism
NLA	Normative legal acts
EIA	Environmental impact assessment
LSGB	Local self-government bodies
SPNA	Specially protected natural area
FDESM	Framework Document on Environmental and Social Management
MPC	Maximum Permissible Concentration
GKR	Government of the Kyrgyz Republic
DGKR	Decree of the Government of the Kyrgyz Republic
SVL	Soil and vegetation layer
ESMP	Environmental and social management plan
SPZ	Sanitary protection zone
SanRaR	Sanitary rules and regulations
MSW	Municipal solid waste
FS	Feasibility study
DED	Design and estimate documentation

### **Annotation**

This Environmental and Social Management Plan (ESMP) has been developed for the school #3 named after Z.M.Babur to manage social and environmental risks and impacts during the construction works of the school and is prepared in accordance with the World Bank's Social and Environmental Safeguards Policy.

The ESMP is intended to be mandatory for:

- safeguards specialists of the PIU/school committee/technical supervision consultant/school administration to monitor the implementation of environmental and social safety measures during construction works by the contractor;
- contractor for construction during construction and installation works;
- school administration during school operation.

The ESMP provides background information on the current state of the school and the environment, it identifies the main risks / impacts on them and provides for measures to mitigate them, as well as a plan for monitoring the implementation of this plan.

## 1. Introduction

The goal of the Enhancing Resilience in Kyrgyzstan (ERIK) Project is to support the Government in strengthening its capacity to respond to natural disasters, providing a safer and better learning environment for children and reducing the adverse financial impact of natural disasters on the Government budget and the population.

The ERIK Project consists of the following components:

- 1) Strengthening disaster preparedness and response systems.
- 2) Improving the safety and functionality of school infrastructure.
- 3) Strengthening financial protection.
- 4) Project management, monitoring and evaluation.
- 5) Contingency emergency response costs (CERC).

Component 2, "Improving the Safety and Functionality of School Infrastructure," aims to improve the safety of school infrastructure through the implementation of the State Program on "Safe Schools". The Ministry of Education and Science of the Kyrgyz Republic and the State Agency for Architecture, Construction, Housing and Communal Services under the Cabinet of Ministers of the Kyrgyz Republic are responsible for the implementation of Component 2.

This objective will be achieved through: (i) new construction and/or reconstruction of school buildings to reduce seismic risk of selected educational institutions; (ii) improvement of energy efficiency and functionality, and improvement of learning conditions in selected educational institutions; and (iii) establishment of an information system for systematic management of assets and infrastructure and monitoring program implementation. Under this component, 40 schools were selected across the country, one of which is the school #3 named after Z.M.Babur located in the Uzgen town, Uzgen rayon, Osh oblast.

It is planned to retrofit existing school buildings based on the results of the FS conducted by the Consultant on FS, DED and author's supervision (contracting company EAAS LLC).

The following major types of work are planned as part of school retrofitting:

- Demolition of old structures;
- Reinforcement of load-bearing structures;
- Construction and installation works (building foundation structures);
- Backfilling of soil with layer-by-layer compaction;
- Transportation of construction materials to the site.
- Construction and installation works (erection of building walls, finishing works, arrangement of flooring and coverings, sanitary units, installation of door and window units, etc.);
- Roofing of the building;
- Installation of external and internal engineering systems (sewerage, water supply, electricity, etc.).
- Planning of the school site (construction of infrastructure, including a sports ground, recreation area);
- Fencing of the school;
- Removal of construction waste;
- Organization of special environmental protection measures preventing pollution of the natural environment (air, water bodies, land resources) at all stages of construction and operation:
  - hydro-dust suppression at all stages of construction works related to intensive dusting;
  - ensuring maximum preservation of the existing landscape of the area during construction of the school.

Detailed description of works will be presented at the stage of development of design and estimate documentation (DED).

The duration of construction and installation works is expected to be 12 months.

In accordance with the Agreement between the Kyrgyz Republic and the International Development Association on the financing of the Project "Enhancing Resilience in Kyrgyzstan", ratified by the Law of the Kyrgyz Republic on January 29, 2019, the project is implemented under the condition of implementation of safety measures in accordance with the recommendations and requirements detailed in the Environmental and Social Management Framework (ESMF) and the Resettlement Policy Framework (RPF).

The environmental and social risks of the project mainly arise during the implementation of Component 2, therefore this section has been prepared based on the ESMF and RPF developed in March 2018 for the ERIK project to ensure environmental and social sustainability throughout the project cycle, as well as providing engineering and technical staff (ETS) and project implementation unit (PIU) specialists with technical guidance and procedures for:

(i) identification of potential environmental and social impacts and risks of sub-projects implemented under ERIK project;

(ii) development of environmental and social mitigation plans and their inclusion in the Bill of Quantities (BoQ) of subproject tender documents to minimize environmental and social impacts;

(iii) identification of monitoring requirements to ensure implementation of mitigation and minimization of environmental and social impacts;

(iv) identification and assessment of social risks to preserve health and safety of local communities during new school construction/reconstruction, mitigation of project impacts on vulnerable populations in cases of forced relocation, deterioration of welfare due to loss of production assets and other sources of income, establishment of gender equality, and activities aimed at increasing resilience of school infrastructure to natural hazards, including mitigation of impacts on labor, labor influx issues, sexual exploitation and abuse and sexual harassment (SEA/SH).

The Environmental and Social Management Plan (ESMP) is developed to ensure environmental and social sustainability throughout the implementation of Component 2, each stage of its realization requires the implementation of certain measures in accordance with the environmental legislation of the Kyrgyz Republic and the safeguard policies of the World Bank.

Monitoring of project works and environmental impact will be carried out by technical supervision organization and the PIU. This will be achieved through daily/monthly checks of contractors' environmental and social indicators throughout the construction period. The PIU has the right to suspend works or payments in the event of a contractor's breach of any of its obligations under the ESMP.

This Environmental and Social Management Plan (ESMP) describes the environmental and social impacts and mitigation measures associated with the construction works of the school #3 named after Z.M.Babur.

## **2. Legislative and Institutional Framework**

**In the field of environmental protection.** The fundamental principles of managing natural resources and the environment in order to ensure favorable conditions for human life, determining responsibility and compensation for harm caused, are laid down in the Constitution of the Kyrgyz Republic (Article 49). Kyrgyzstan has developed a legal framework that ensures the current management of natural resources and the environment and regulates the legal relationship between users of nature and the state. The current legislation

regulates the protection and use of all types of resources: land, water, air, biodiversity, mineral resources.

Legislation provides procedures and mechanisms for managing them, such as: basic norms and rules for the use of resources, including norms and rules for charging fees for nature use and environmental pollution, environmental monitoring, impact assessment, environmental standards, environmental expertise, environmental control, etc.

The main laws governing nature management, environmental protection and the need for EIA in the Kyrgyz Republic include:

- (i) Law of the Kyrgyz Republic “On Environmental Protection” (1999);
- (ii) Law of the Kyrgyz Republic “On Ecological Expertise” (1999);
- (iii) Law of the Kyrgyz Republic “General Technical Regulations for Ensuring Environmental Safety in the Kyrgyz Republic” (2009);
- (iv) Law of the Kyrgyz Republic Technical Regulations "On the safety of drinking water" (2011);
- (v) Law of the Kyrgyz Republic “On Production and Consumption Wastes” (2023);
- (vi) Law of the Kyrgyz Republic “On Biosphere Territories in the Kyrgyz Republic” (1999)
- (vii) Sanitary and epidemiological rules and regulations “Sanitary and Epidemiological Requirements for the Conditions and Organization of Education in General Educational Institutions”, approved by the Resolution of the Government Regulation No. 201 of April 11, 2016;
- (viii) Sanitary and epidemiological rules and regulations "Sanitary and epidemiological requirements for the device, content and organization of the working hours in preschool and educational organizations", approved by the Resolution of the Government of the Kyrgyz Republic No. 201 of April 11, 2016.
- (ix) Other laws governing the protection and use of natural resources.

The norms and standards for environmental quality establish quantitative indicators of the quality of surface and ground waters, atmospheric air, land resources and noise levels in settlements and in the working area, as well as sampling and measurement procedures.

The Kyrgyz Republic is a party to 13 international environmental conventions and 3 protocols. The Law on “Environmental Protection” guarantees the application of international agreements.

Adopted in the Kyrgyz Republic in 2007 in order to implement the UN Framework Convention on Climate Change (2000), the **Law “On State Regulation and Policy in the Field of Emission and Absorption of Greenhouse Gases”** defines the fundamentals of state regulation, the procedure for activities, the rights, duties and responsibilities of state bodies, local authorities, individuals and legal entities in the field of emission and absorption of greenhouse gases in the territory of the Kyrgyz Republic.

**The Law "On Environmental Protection"** is a framework law and establishes the basic principles of environmental protection, including the need to conduct an Environmental Impact Assessment before the start of the project. It also contains brief basic descriptions of the main regulated aspects that form the basis for the development of new legal instruments in certain areas of environmental protection.

**The Law “On Ecological Expertise”** regulates in detail the procedures for conducting environmental expertise and EIA and covers both current and new programs, plans and legislation in the field of environmental protection. Its tasks include preventing negative impacts on human health and the environment resulting from economic or other activities and ensuring that such activities comply with the environmental requirements of the country.

**The Law "General Technical Regulations for Ensuring Environmental Safety in the Kyrgyz Republic"** defines the main provisions of technical regulation in the field of

environmental safety and establishes general requirements for ensuring environmental safety in the design and implementation of activities at economic and other facilities for production, storage, transportation and disposal processes products. The requirements of this technical regulation are valid on the territory of the Kyrgyz Republic in relation to the processes of production, storage, transportation and disposal of products and are mandatory for all legal entities and individuals involved in these processes.

**The Law "On Public Health"** is aimed at improving the health of the population through increasing access to public health services, promoting issues of protecting and strengthening the health of society as a whole. According to the Law "On Public Health", drinking water must be safe and comply with the technical regulations of the Kyrgyz Republic, approved in the manner prescribed by the legislation of the Kyrgyz Republic. Water bodies shall be safe in epidemiological, radiation and physical-chemical respects and comply with the requirements of technical regulations and other normative legal acts approved in accordance with the procedure established by the legislation of the Kyrgyz Republic.<sup>1</sup>

**Law of Technical Regulations "On the safety of drinking water"**, adopted in accordance with the Law of the Kyrgyz Republic "On the Fundamentals of Technical Regulation in the Kyrgyz Republic", is a Technical Regulation and establishes mandatory requirements for application and implementation of requirements for objects of technical regulation. The objectives of the Technical Regulation "On the safety of drinking water" are:

- protecting the health and life of people from the harmful effects of pollutants contained in water intended for human consumption;
- prevention of actions that mislead consumers when using drinking water.

This Technical Regulation applies to drinking water intended to meet the needs of the population, and regulates the principles, responsibilities, procedures and organizational measures to ensure the safety of drinking water. This Technical Regulation applies to legal entities and individuals engaged in economic activities (industrial, agricultural and other enterprises), operating water supply systems.

**Sanitary and epidemiological requirements for the conditions and organization of training in general education institutions**, approved by the Resolution of the Government of the Kyrgyz Republic No. 201 of April 11, 2016, are aimed at protecting the health of students in general education institutions. Sanitary rules apply to general educational organizations being designed, operating, under construction and reconstructed, regardless of their type and form of ownership, implementing programs of primary general, basic general and secondary (complete) general education.

Sanitary and epidemiological rules and regulations **"Sanitary and epidemiological requirements for the device, content and organization of the mode of operation in preschool educational organizations"** are aimed at protecting the health of children in the implementation of activities for their upbringing, training, development and rehabilitation in preschool educational organizations, regardless of their type, organizational and legal forms and forms of ownership.

**Requirements of the legislation of the Kyrgyz Republic on hazardous waste management.** According to the Decree of the Government of the Kyrgyz Republic No. 885 dated December 28, 2015 on the approval of the "Procedure for handling hazardous waste in the territory of the Kyrgyz Republic", asbestos-containing and mercury-containing waste must be disposed of in accordance with environmental safety requirements.

**The Technical Regulation "Safety of buildings and structures"**, adopted by the Law of the Kyrgyz Republic on June 27, 2011 No. 57, establishes the necessary requirements for the design (including engineering surveys), construction, operation, overhaul, reconstruction, re-profiling, dismantling and demolition of buildings and structures;

- 2) establishes requirements for systems of engineering equipment of buildings and

---

<sup>1</sup> Article 10 of the Law on Public Health No. 248 of July 24, 2009

structures;

3) determine the procedure and procedure for assessing the compliance of buildings and structures with the basic safety requirements.

This Technical Regulation applies to residential and public buildings and structures, buildings and structures of industrial enterprises, water, agriculture and municipal enterprises, transport and communication facilities, energy, hydraulic and irrigation facilities being built on the territory of the Kyrgyz Republic.

**In the field of labor protection and safety.** The legislation of the Kyrgyz Republic regulating labor protection is based on the Constitution of the Kyrgyz Republic and includes the Labor Code, the law “On labor protection” and other regulatory legal acts of the Kyrgyz Republic.

In terms of conditions and professional work, the Constitution of the Kyrgyz Republic provides each citizen with:

- The right to safe work. The use of child and forced labor is prohibited (Article 28);
- The right to rest. Everyone has the right to rest. This right is ensured through the establishment of maximum working hours, the provision of paid annual leave and weekly days off, as well as the provision of other conditions provided for in the legislation (Article 42);
- The right to health care. Everyone has the right to medical care (Article 43);
- The right to social protection. Citizens are guaranteed social security in old age, in case of illness and disability, loss of a breadwinner in cases and in the manner prescribed by legislation (Article 44).

The Labor Code of the Kyrgyz Republic (No. 106 dated August 4, 2004) is the main legal document that regulates all issues related to labor relations in the Kyrgyz Republic. The Code regulates labor and other relations directly related to labor, ensures the protection of the rights and freedoms of all participants in labor relations and establishes minimum guarantees of rights and freedoms in the sphere of labor. Article 4 of this code prohibits discrimination and guarantees all citizens equal rights to work; discrimination in labor relations is prohibited. It is prohibited to establish any distinction, refuse admission or provide any advantages that may lead to a violation of equal opportunities in the world of work, based on nationality, race, gender, language, religion, political opinion, social status, property status.

### **Salary and deductions**

Contracts and collective agreements establish the form and amount of compensation for work performed. The monthly salary of an employee who has worked during this period the norm of working hours and fulfilled labor norms (labor duties) cannot be lower than the minimum wage established by law. The minimum wage does not include additional payments and allowances, bonuses and other incentive payments, as well as payments for work in conditions that deviate from normal, for work in special climatic conditions and in territories exposed to radioactive contamination, other compensation and social payments (Article 54).

Wages are paid at least once a month (Article 157). In addition, employers must compensate for work-related damage to the health or property of an employee, and in the event of the death of an employee, his family receives compensation. Deductions for specific reasons are allowed, but their amount cannot exceed 50 percent of the salary due to the employee (Article 161).

### **Work time**

The standard work week consists of 40 hours. For persons under the age of 18, it is allowed to establish reduced working hours. The number of hours per day and days per week is determined in the contract between the employer and the employee (Article 90). Persons

under 14 years of age are not allowed to work that is harmful to health and violates the learning process in accordance with Article 18 of the Labor Code of the Kyrgyz Republic.

Article 114. The Labor Code of the Kyrgyz Republic prohibits work on weekends and public holidays

Engagement of employees to work on weekends and non-working holidays is carried out with their written consent in the following cases:

- to prevent a production accident, catastrophe, eliminate the consequences of a production accident, catastrophe or natural disaster; to prevent accidents, destruction or damage to property;

- to perform unforeseen work, on the urgent implementation of which the normal work of the organization as a whole or its individual divisions depends in the future.

- on non-working holidays, work is allowed, the suspension of which is impossible due to production and technical conditions (continuously operating organizations), work caused by the need to serve the population, as well as urgent repair and loading and unloading work.

### **Rest time (breaks)**

The types of rest time are (Article 109 of the Labor Code of the Kyrgyz Republic):

- breaks during the working day (shift);
- daily (between shifts) rest;
- days off (weekly uninterrupted rest);
- non-working holidays;
- vacation.

During the working day, the employee must be given a break for rest and food. The time and duration of the break is determined by the internal regulations, shift schedule or individual labor contract or collective agreement between the employer and the employee (Article 110 of the Labor Code).

### **Overtime work**

Work outside the normal working hours can be carried out both at the initiative of the employee (part-time job) and at the initiative of the employer (overtime work) (Article 98). Overtime work is paid for the first 2 hours of work at least one and a half times, for subsequent hours - at least twice the amount. Specific amounts of payment for overtime work may be determined by a collective agreement or an employment contract. At the request of the employee, overtime work, instead of increased pay, may be compensated by providing additional rest time, but not less than the time worked overtime. Part-time work outside the normal working hours is paid according to the time worked or output (Article 174).

### **Labor disputes**

Labor disputes are considered “unsettled disagreements between the employer and the employee on the application of legislation and other regulatory acts of the Kyrgyz Republic on labor, as well as working conditions provided for in the employment contract and collective agreement (Article 356).

Individual labor disputes are considered by labor dispute commissions, the authorized state body in the field of supervision and control over compliance with labor laws and courts. The employee, at his choice, may apply for the resolution of a labor dispute to a labor dispute commission or an authorized state body in the field of supervision and control over compliance with labor legislation, or directly to the court. In cases where a labor dispute commission has not been established in an organization, a labor dispute is subject to consideration directly by the authorized state body in the field of supervision and control over compliance with labor legislation or in court (Article 412).

## **Complaints**

The Law on the Procedure for Considering Citizens' Appeals (dated May 4, 2007) contains legal provisions regarding established information channels through which citizens can submit complaints, requests and appeals. Article 8 establishes a time frame for consideration of applications - 15 days from the date of receipt for applications that do not require additional study or investigation, and 30 days from the date of receipt for applications that require additional investigation.

## **Occupational safety and health**

The right to safety and health at work is established by the Constitution of the Kyrgyz Republic. In accordance with Article 42 of the Constitution of the Kyrgyz Republic, citizens of the Kyrgyz Republic have the right to freedom of labor, to dispose of their abilities for work, to choose a profession and occupation, protection and working conditions that meet safety and hygiene requirements, as well as the right to receive wages not lower than the established living wage law.

The section on occupational safety and health (OSH) is also contained in the Labor Code of the Kyrgyz Republic, which was adopted on July 1, 2004. It establishes the obligations of the employer in terms of ensuring labor safety, provides for state regulation in the field of labor safety, and prescribes the obligations of the employee himself in terms of OSH. The employee is guaranteed labor safety, training and instruction, sanitary conditions, sanitary and household and medical and preventive services. The Code covers the creation and operation of labor protection services; investigation and recording of accidents at work and occupational diseases; payment of allowances and compensations for special working conditions.

On August 1, 2003, the Law of the Kyrgyz Republic "On labor protection" was adopted, which regulates relations between employers and employees, and is aimed at creating working conditions that ensure the protection of life and health of employees at the workplace. The law establishes the main directions of state policy in the field of labor protection and the principles of state management of labor protection. On the one hand, it provides access for employees of state bodies responsible for labor protection and social insurance, and representatives of public monitoring to check working conditions and labor safety measures in organizations and investigate accidents at work and occupational diseases. On the other hand, employees are required to undergo initial (upon employment) and further periodic medical examinations, training and periodic safety briefings (Article 12. Labor Code of the Kyrgyz Republic), as well as participate in medical and recreational activities offered by a medical institution, if they paid by the employer (Article 16. of Labor Code of the Kyrgyz Republic).

The Ministry of Labor and Social Development has the primary responsibility for overseeing occupational health and safety. Key relevant legislation includes the 2003 Labor Protection Law of the Kyrgyz Republic, the 2004 Labor Code of the Kyrgyz Republic, and separate regulations. The country joined the International Labor Organization (ILO) on March 31, 1992. A review conducted by the ILO in 2008 found that the Occupational Safety Law of the Kyrgyz Republic is in line with international norms and standards.

The main regulatory legal acts: The Law of the Kyrgyz Republic "On labor protection" of 2003, the Labor Code of the Kyrgyz Republic of 2004 and other normative acts. The country joined the International Labor Organization (ILO) on March 31, 1992. A review conducted by the ILO in 2008 found that the Occupational Safety Law of the Kyrgyz Republic is in line with international norms and standards.

### 3. Geographical description and socio-economic situation

The project site is located in the Uzgen town, Uzgen District, Osh Region. The total area of the school according to the State Act is 12600 m<sup>2</sup>.




Fig. 1. Location of Uzgen town, Uzgen rayon

Over the past five years, the socio-economic development of the Osh region has been aimed at stabilizing the economy and creating the necessary conditions for reducing poverty and improving the standard of living of the population.

The population growth in the Osh region in 2020 was 1.7%, which is equal to the national average of 1.7%; The official unemployment rate in the Osh region in 2020 was 3.2%; the poverty rate was 14.0%; and the proportion of the population with access to safe drinking water sources was 81.0%.

The economy of the town of Uzgen is based on agriculture: crop and livestock farming, agricultural and food processing, and services, mainly trade. The main crops grown are cotton, rice, wheat, barley, potatoes, perennial grasses, oilseeds, vegetables, and fruits.

According to the National Statistics Committee of the KR, the average monthly wage of Uzgen residents in 2024 is 31,633 soms per month, which is 9.0 percent more than in the corresponding period last year. However, the consumer price index also rose by 5.2%. *Local budget revenues* in January-September 2024 (including proceeds from the sale of non-financial assets) amounted to 5,169.5 million soms, an increase of 42.1% compared to the same period last year. The main volume of revenues came from tax revenues, which amounted to 2,171.3 million soms, or 42.1 percent of the total. The largest share of tax revenues came from income and profit taxes, which accounted for 34.9 percent of total tax revenues, or 1,798.9 million soms.

Non-tax revenues in January-August 2024 amounted to 1,566.7 million soms, or 30.4 percent of total revenues, of which: 358.6 million soms, or 6.9 percent, came from the sale of goods and services, and 192.0 million soms, or 3.7 percent, came from property income.

Human health is shaped and maintained by a whole range of conditions in everyday life. The World Health Organization defines health as a state of complete physical, mental, and social well-being, not merely the absence of disease or infirmity. Health and well-being reflect the influence of many factors and relationships between individuals, population groups, and society.

Social determinants of health are the main cause of health inequities.

Another significant factor affecting health is the state of the environment. A significant proportion of health risk factors are related to environmental conditions. For example, indoor air pollution in households due to the use of solid fuels in the home is one of the leading risk factors in the overall burden of disease in the Kyrgyz Republic.

**Demographic situation.** According to preliminary data, as of October 1, 2023, the permanent population of the Osh region was 1,482,200 people. According to the Department of Population Registration and Civil Status Acts under the Ministry of Digital Development of the Kyrgyz Republic, in January-September 2023, 25,991 newborns, or 23.6 per 1,000 population, and 4,074 deaths, or 3.7 per 1,000 population, were registered with the civil registry offices. As a result, the natural population growth in 2023 was 21,917 people, or 19.9 per 1,000 population, the number of marriages was 7,144 people, or 6.5 per 1,000 population, and the number of divorces was 1,550 people, or 1.4 per 1,000 population.

In terms of ethnic composition, the region's population is multinational, with Uzbeks, Tajiks, Russians, Turks, Tatars, and some other ethnic groups living here alongside the Kyrgyz. In the Uzgen town, the majority of the population is Kyrgyz.



Fig. 2. Site plan showing the location of the buildings at School No. 3 named after Z.M.Babur

#### 4. Physical geography and geology

*Climatic characteristics are provided* based on data from the nearest weather station, **Uzgen**. The maximum depth of penetration of the zero isotherm is 50 cm.

**Hydrographic network:** local irrigation network

**Seismicity of the site**, in accordance with SN KR-20-02:2018 - 8 points, refined according to soil conditions also remains equal to 8 points.

For category III soils, the average values of the transverse wave propagation velocity at depths of 10 m and 30 m are  $v_{s,10} \geq 230, v_{s,30} < 270$ , according to SN KR 20-02:2024, Table 6.1. Peak acceleration is 0.32.

The value of the calculated acceleration,  $a_g=0.493$ .

**In geomorphological terms**, the construction site is located between the Yassy and Kara-Darya rivers (Uzgen Plateau), which is a small plateau, highly elevated above the river valleys, with a height of up to 30 m. The plateau stretches across the entire study area from east to west. Absolute elevations vary between 1011.85 and 1013.35.

**In the geological and lithological structure**, the sites are composed of alluvial-proluvial deposits of Upper Quaternary-modern age (arQ<sub>III-IV</sub>), represented by loess-like loamy soil that is light brown, low-water-holding, highly porous, semi-solid in consistency, and subsiding.

The following layer is represented by a thick layer of pebble soils with up to 20% sandy loam filler and up to 17-18% boulders. The fragmental material is unweathered and well rounded. The petrographic composition is mainly represented by igneous and sedimentary rocks.

**Groundwater**, during the survey period (May 2023), was found at a depth of more than 30.0 m from the ground surface.

According to clause 2.97 of the “Manual for the Design of Foundations for Buildings and Structures” (to SNiP 2.02.01-83), the site of the planned construction is classified as potentially not subject to flooding by groundwater.

**Granulometric composition**, based on the analysis of field and laboratory data at the site, 2 (two) engineering-geological elements (EGE) have been identified:

**EGE-1.** Light brown loam, hard, highly porous, subsiding (apQ3-4). Soil conditions type according to subsidence in section II (second). The total subsidence value from the soil's own weight is 5.76 cm. The initial settlement pressure varies from 0.850 to 3.000 kgf/cm<sup>2</sup>. The deformation properties of loam are given in Table No. 3. The calculated resistance for loamy soil according to (SNiP KR 11-01-98 (Appendix M, Table No. 4)  $R_0=180$  kPa.

The filtration coefficient for clay soils is 0.4-0.005 m/day (SNiP KR 11-01-98 (Appendix C).

**EGE-2.** Pebble soil with sandy-loamy filler up to 20%, with a boulder content of up to 17-18%. The fragmental material is unweathered and well rounded. The petrographic composition is mainly represented by igneous and sedimentary rocks.

The calculated soil resistance according to SNiP KR 11-01-98 (Appendix M, Table 1) is  $R^0=600$  kPa.

The filtration coefficient is 20-60 m/day (SNiP KR 11-01:98, Appendix C).

**Corrosion activity of soils**, according to GOST 25100-2020, all soils comprising the site are not saline and are not aggressive towards concrete. The corrosion activity of coarse-grained soils in relation to carbon steel, depending on the UES, is low, based on the amount of sample mass loss, it is average, and based on the density of the polarizing current, it is low, accepted as increased.

**Soil groups according to the difficulty of manual excavation**, in accordance with SNiP IV-5-82, it is recommended to adopt the following: for loams - II, for fill and pebble soils - III (clause 24b).

***Geological processes and phenomena that have a negative impact on the conditions of construction and operation of buildings and structures: (mudflows, landslides, liquefaction, faults and tectonic disturbances, etc.) are absent. Possible subsidence of loamy soils of type II due to their own weight and additional loads during soaking.***

## **5. Climate**

According to SNiP KR 23-02-00, the study area belongs to climatic region III, climatic subregion III B, and a dry zone in terms of humidity.

The climate is mostly subtropical and arid. Average temperatures in January range from -4.4 to -7 degrees Celsius. The minimum temperatures are -30 degrees. Most of the cold period is accompanied by cloudy weather. Spring is the wettest season of the year, with a significant amount of rain and thunderstorms. Summers are hot and dry. Average temperatures in July reach +26...+35 degrees. According to weather forecasts, thermometers often exceed +40 degrees during the day. The entire territory of the district, like the entire southern part of the republic, is located in a seismically active zone, with up to 25-30 underground tremors per year and soil vibrations reaching 3-5 points on the Richter scale. The autumn period is characterized by relatively dry and warm weather, which can last until the end of October. The district receives 20 to 250 mm of precipitation per year, with most of it falling in the spring and late autumn.

The climatic conditions of the work area are characterized according to data from the Uzgen weather station. Climatic data in the school area:

Outdoor air temperature, °C

- Average annual air temperature, °C {11.1}
- Absolute minimum air temperature, °C – (-26)
- Absolute maximum air temperature, °C – (39)
- Estimated temperature of the coldest five days °C – (-13)
- Average monthly relative humidity at 13:00,
- Coldest month of the year % -58
- Hottest month of the year % - 31
- Annual precipitation, mm - 584
- Wind speed at a height of 10 m above ground level, m/s – 19.
- Standard penetration depth of the zero isotherm under natural snow cover 75 cm.


The wind rose looks as follows.

Recurrence (%) of wind direction on average for the year


## РОЗА ВЕТРОВ

Узген

1) январь  
штиль 45



2) июль  
штиль 33



Масштаб повторяемости ветра: в 1см-5% случаев

## 6. Environmental conditions in the project site

### 6.1. Atmospheric air

Archival materials were used to conduct an environmental survey of the school grounds and the area immediately adjacent to the site under study, and to assess the existing state of the natural environment prior to the construction of the school.

The site for the design and construction of the school is located in a densely populated area of the Uzgen town.

There are no industrial facilities in the Uzgen town that could pollute the atmosphere with their emissions, and those that do exist are located at distances exceeding the zone of influence of the facilities on the environment. Therefore, the current state of the environment

in this area can be considered natural, and the content of pollutants in the components of the natural environment can be considered background levels.

## 6.2. Water resources

The nearest river, the Yassy, flows from the southwestern side of the school grounds, 500-600 meters from School No. 7 named after A. Mamasadykov. The river is 122 km long, with a basin area of 2,620 km<sup>2</sup>, an average long-term flow (in Uzgen) of 33.5 m<sup>3</sup>/s, a maximum flow in May of 418 m<sup>3</sup>/s, and a minimum flow in winter of 6.4 m<sup>3</sup>/s. The average height of the catchment area is 2,150 meters above sea level. It originates on the southwestern slopes of the Fergana Range, west of the Shilbeluu Pass, under the name Chavai, and flows in a general westerly direction. Maple and walnut forests grow along the banks of the river's middle course. It flows into the Kempir-Abad Reservoir at an altitude of 889 meters above sea level. Due to the fact that the river is located at a considerable distance from the school, there is no threat of flooding.

## 6.3. Flora and fauna

According to soil and geographical zoning, the project area belongs to the Fergana Valley.

The area around the school and the settlement is home to vegetation and wildlife typical of the semi-desert zones of the Fergana Valley.

The semi-desert zone in the Fergana Valley is characterized by wormwood-ephemeroid, wormwood-ephemeroid-saltwort, wormwood-cereal, and occasionally cereal and fescue vegetation, which now survives only in small areas.

Currently, the foothill plains of the Fergana Valley are dominated by cultivated landscapes. Wheat, cotton, tobacco, fodder grasses, fruit trees, vegetables, etc. are grown here.

Analysis of the available data has established that there are no rare categories of plants or animals on the territory of the planned school.

### Flora in the adjacent territory of the site

The following cultivated plant species grow in the area adjacent to the existing school: rose, chamomile, nasturtium, marigold, meadow geranium, hybrid clover, annual grasses, perennial dahlia, petunia, marigold, zinnia, asters, grapes.

Weeds and wild plants:

plantain, nettle, bindweed, dandelion, creeping wheatgrass, creeping clover, and sedge.

Herbs:

Meadow timothy, meadow foxtail, mouse-ear chickweed, hedgehog grass, meadow grass, cinquefoil, cuff, meadow grass, boneless fireweed, bitter buttercup, knotweed, bristle grass

Trees:

Poplar, thuja, willow, birch, maple, rowan, apple, apricot, hazel, pine, spruce, aspen.

Shrubs:

rosehip, lilac, yellow acacia, black chokeberry (aronia), snowberry.

### Fauna in the surrounding area

In the area surrounding the site (near the school and the village), the bird life includes:

Larks, golden orioles, rose-colored starlings, and predators such as steppe eagles, kestrels, and harriers. Intensive farming and hunting have led to a significant reduction in the number of quails, bustards, and great bustards, but even now they are not so rare. Rodents such as gophers, voles, and other agricultural pests are found in the fields.

Lizards scurry among the grasses, and snakes slither about. Turtles were once common, but now they are rarely seen.

*Small mammals:* hedgehogs, rodents.

*Birds:* crows, sparrows, jackdaws, bullfinches, waxwings, titmice, wagtails, magpies, pigeons, starlings.

*Amphibians:* frogs, toads.

*Worms:* earthworms.

*Insects:* ants, flies, mosquitoes, butterflies (caterpillar, lemon butterfly, peacock butterfly), dragonfly, ground beetle, grasshopper, ladybug, bee, wasp, bumblebee, May beetle, soldier bug, green bug, ants.

The following domestic animals are also bred and kept in the village population: horses, cows, sheep, goats, chickens, dogs, and cats.

Currently, the foothill plains are dominated by cultivated landscapes. Wheat, cotton, tobacco, fodder grasses, fruit trees, and vegetables are grown here.

Analysis of the available data has established that there are no rare plants or animals on the territory of School No. 3 named after Z.M.Babur.

## **7. Information on the school #3 named after Z.M.Babur**

The existing School No. 3 named after Z. M. Bobur consists of four blocks:

1. Block No. 1-1 has a rectangular shape with axial dimensions of 44.0 x 16.2 m in axes “11-21/E-P.” The functional purpose of block No. 1-1 is educational.

2. Block No. 1-2 has a rectangular shape with axial dimensions of 28.9 x 12.8 m in axes “A-M/8-10.” The functional purpose of block No. 1-2 is educational.

3. Block No. 1-3 has a rectangular shape in plan with axial dimensions of 17.4 x 15.3 m in axes “4-7/D-N”. The functional purpose of block No. 1-3 is a transitional gallery and administrative offices on the first floor, and a sports hall and administrative offices on the second floor.

4. Block No. 1-4 has a rectangular shape in plan with axial dimensions of 28.9 x 12.8 m in axes “A-M/1-3”. The functional purpose of block No. 1-4 is an educational block.




Fig. 3. Site plan showing the location of the school buildings



Photo 1. View of educational block 1-3



Photo 2. View of educational block 1-3



Photo 3. View of educational block 1-1

## School heating

The school's heating system is solid fuel, water-based, horizontal, and single-pipe. Cast iron ribbed, homemade tubular, and plate radiators are used as heating devices.

Heating is provided by a solid fuel boiler. The boiler room is located separately in the southern part of the educational building 1-4. Coal consumption for the heating season is 150 tons.

There is no separate temperature control for individual rooms.

During the winter, the school is not heated properly, so additional electric heaters of various types are used in the library and administrative offices. According to the administration, a total of about four additional heaters are used.



Photo 4. School heating system. MS-90 cast iron radiators.

## Ventilation

There is no natural ventilation system in the buildings. Ventilation shafts and air ducts are not provided. During the warm season, rooms are ventilated by opening windows (in winter, windows are sealed with improvised materials due to their poor condition) and by opening internal doors to corridors. Humidity in occupied classrooms ranges from 55 to 63%, while health standards require a maximum humidity of 50% with an air exchange rate of 20 m<sup>3</sup> per hour per person.



Photo 5. No ventilation system in classrooms

### **Water supply**

The water supply in the town of Uzgen is provided by a central water supply system. The central pipeline runs directly through the school grounds and consists of a 63 mm diameter polyethylene pipe. Water is supplied to the school from a 25 mm diameter polyethylene pipe connected to the central water supply system.

The water supply is connected to the municipal water supply system, which runs from the northeast part of the schoolyard. Water in the school is used only for the canteen and washbasins, as well as in the toilets in the kindergarten. There is no water supply in the outdoor toilet.



Photo 6. Washbasins in the canteen

### **Sewage system**

The school building has a sewage system. There is a small septic tank next to the canteen. There is a central sewage system on the school grounds. On the south-western side of the school building, there is an outdoor toilet with six holes.



Photo 7. Outdoor toilet



Photo 8. Toilet

### **Power supply**

The school's power supply is connected to the existing 100/10/0.4 transformer substation located outside the school grounds with a voltage of 0.4 kV. According to the Electrical Installation Regulations, overhead power lines are not permitted on school grounds. The transformer substation is located 70 meters southwest of school building No. 1. There are also overhead power lines on the territory of the school.



Photo 9. Transformer substation 100/10/04

### **Roof**

The roof of building 1 is a gabled hipped roof covered with corrugated metal sheeting. The roof of building 2 is a gabled hipped roof covered with corrugated metal sheeting.

The condition of the roof is unsatisfactory. At the time of the energy audit, damage to the roofing material was observed, and in some places there is no protection for the joints between the two slopes (ridge) from moisture. Inside the building, there are visible signs of roof leakage.

The condition is unsatisfactory, with cracks and damage to the roofing material.

The attic floor and roof of the buildings are made of factory-made reinforced concrete slabs, insulated with 160 mm thick glass wool and expanded clay.

### **Lighting**

Energy-saving LED lamps are used for lighting in 80% of the school buildings. 10% use incandescent lamps and fluorescent lamps.

Due to budget constraints, repairs to the lighting and power supply systems are carried out partially and are of poor quality.

All electrical wiring and electrical equipment in the school has been installed without complying with the norms and standards of the Electrical Installation Code.


### **Accessibility for PWD**

During an inspection of the school building, it was found that there is a ramp at the main entrance to building No. 1 and building No. 2, which does not fully comply with the requirements, norms, and standards of SN KR 35-01:2018 (Designing the living environment considering the needs of persons with disabilities).

## **8. Information on the construction site**

All construction work will be carried out within the school grounds, covering an area of 12570 m<sup>2</sup>. A detailed description of the types of work is provided in the design and

estimate documentation (DED). The duration of the construction and installation work is estimated to be 12 months.



КЫРГЫЗ РЕСПУБЛИКАСЫНЫН МИНИСТЕР КАБИНЕТИНИН КАРАШТУУ ЖЕР РЕСУРСТАРЫ, КАДАСТР, ГЕОДЕЗИЯ ЖАНА КАРТОГРАФИЯ БОЛЖОМА МАМЛЕКЕТТИК АГЕНТТИГИ УГУНСКИЙ ФИЛИАЛЫ

ГОСУДАРСТВЕННОЕ АГЕНТСТВО ПО НЕДЕЛЬНОМУ РЕСУРСУ, КАДАСТРУ, ГЕОДЕЗИИ И КАРТОГРАФИИ ИРИ КАБИНЕТЕ МИНИСТРОВ КЫРГЫСКОЙ РЕСПУБЛИКИ

УГУНСКИЙ ФИЛИАЛ

714901 Угунский район, Шералы айылы  
Тел: (03233) 5-05-01 факс: (03233) 5-06-31  
E-mail: gosuzar@mail.ru

714940 Угунский район, с. Шералы  
Тел: (03233) 5-05-01 факс: (03233) 5-06-31  
E-mail: gosuzar@mail.ru

**ЖЕРГЕ ЖАЙГАШТЫРУУ ЖАНА ЖЕР КАДАСТРЫ БӨЛҮМҮ**

**КОД № 5-06-18-0001-4732**

Озгон шаарынын Ж.Исмаилов көчөсүндө жайгашкан муниципалдык менчиктеси Бобир Мирзо №3 орто мектебинин эсер тилкесинин эсере жайгаштыруу документтери.

Жер ресурстары кызматынын  
Өзгөн филиалынын директору:- К.Зулукарков

Жер кадастры жана каттоо бөлүмүнүн башчысы: А. Эргешов

Аткаруучу адис:- А.Юлдашев



Озгон шаарынын ээлеген эсер тилкесинин тышкары чек арасынын чыймеси

Масштаб 1 : 1000

Жер кадастры жана каттоо бөлүмүнүн башчысынын :  
Озгон шаардык МММБ департаментинин директору:

Озгон шаардык МММБ департаментинин окулуу:

Аткаруучу:

А. Эргешов  
М. Кочукулов  
А. Карабаев  
А. Юлдашев





## 5. Installation of lighting fixtures

### Types of finishing materials

Room	Floor finishing	Ceiling finishing*	Wall finishing*
School classroom	Commercial linoleum	Improved leveling putty and water-based paint	Putty, improved water-based paint, oil paint (h=1.8 m)
Laboratory	Commercial linoleum	Improved leveling putty and water-based paint	Putty, improved water-based paint
Administrative offices	Commercial linoleum	Improved leveling putty and water-based paint	Putty, improved water-based paint
Library	Commercial linoleum	Improved leveling putty and water-based paint	Putty, improved water-based paint
Sports hall	Commercial linoleum	Improved leveling putty and water-based paint	Putty, improved water-based paint, oil paint (h=1.8 m)
Canteen	Porcelain stoneware	Improved leveling putty and water-based paint	Putty, improved water-based paint, oil paint (h=1.6 m)
Kitchen	Ceramic tile	Improved leveling putty and water-based paint	Putty, improved water-based paint, oil paint (h=1.6 m)
Corridor	Porcelain stoneware	Improved leveling putty and water-based paint	Putty, improved water-based paint, oil paint (h=1.6 m)
Staircase	Porcelain stoneware	Improved leveling putty and water-based paint	Putty, improved water-based paint, oil paint (h=1.6 m)
Storage area	Porcelain stoneware	Improved leveling putty and water-based paint	Putty, improved water-based paint.

\* *Paints must have a lead content of no more than 0.009%.*

## 10. Environmental impact and mitigation measures

Potential foreseeable environmental issues associated with small/medium sized construction activities will be limited, temporary and site-specific and may include:

- (I) rising pollution due to construction waste;
- (II) generation of dust, noise and vibration due to the movement of construction machines and mechanisms;
- (III) associated risks due to improper disposal of construction waste and asbestos, or minor operational or accidental spills of fuels and lubricants from construction equipment;
- (IV) inadequate restoration of construction sites after completion of works.

All these potential environmental impacts are easily identifiable, local in location, small in scale, and minimal in impact, and can be effectively avoided, minimized, or mitigated by including specific measures in the construction contracts, which need to be taken by contractors under close supervision of the specialists of the PIU under the Ministry of Emergency Situations through monthly and technical supervision engaged by the PIU under

the Ministry of Emergency Situations. The use of construction materials is regulated by the Technical Regulation "Safety of Buildings and Structures" approved by the Law of KR on June 27, 2011, No. 57. The use of asbestos is prohibited by the WB policy; accordingly, any use of asbestos will be avoided, and the WB policy will be strictly followed.

An Environmental and Social Management Plan (hereinafter referred to as ESMP) (Table 1) and an Environmental and Social Monitoring Plan (Table 2) have been developed to mitigate impacts for the construction period.

Environmental and social mitigation works are the responsibility of the Contractor at its own expense, except for those stipulated in the BoQ of the Detailed Design and taken into account when submitting the bidding documents.

During implementation of the activities, the PIU will have overall responsibility for providing oversight to ensure that the measures specified in the ESMP are properly implemented. In addition, state control and monitoring will be carried out by the appropriate regional department of the Ministry of Natural Resources, Environment and Technical Supervision of the Kyrgyz Republic, in case of environmental violation reports/complaints received by them.

In addition, after completion of construction works, particularly during school operation, there may be environmental pollution risks such as improper management of solid waste and domestic wastewater at the school site, poor maintenance of the school building and infrastructure (convectors, lighting fixtures, sanitary facilities, windows, etc.). To avoid such risks, local authorities and school administrations should implement timely measures to mitigate these impacts, which are summarized in Table 1.

### **10.1. Project impact on climate change**

Improvement of the energy efficiency of the building will be related to insulation of the premises during the capital repair, will reduce heat energy losses; reduce the greenhouse effect. Additional greenhouse gas emissions from fuel combustion during the building operation period are not expected. As additional mitigating measures, it is envisaged to improve and green the school territory by planting green plants around the school territory.

### **10.2 Construction and household waste management**

During the school building reconstruction works, in particular during dismantling works, construction waste is generated, which will be collected and transported to the places agreed with local self-government bodies (LSGB) and local environmental protection bodies. Small (dusty and plastering waste) will be collected in bags, large ones will be stored in a designated place until the moment of removal.

The main solid waste generated during the demolition of the old school building will be a mixture of construction waste (wood, broken bricks, scrap metal, slate, concrete, glass, plastic, clay, etc.).

Solid waste at the planned demolition site includes waste of various hazard classes.

Household waste includes paper waste, food waste, and other items.

This waste will be generated at all facilities where people are working, will be collected in containers, and, as it accumulates, will be transported to the solid waste landfill of the settlement.

Construction work generates construction waste, including hazardous waste such as asbestos cement slate. Hazardous waste generated during construction work above hazard class 3 will be disposed of in accordance with the requirements of the national legislation on the management of hazardous waste in the Kyrgyz Republic. Specific locations for the disposal of hazardous waste will be determined in the design and estimate documentation.

## **Управление опасными отходами**

During construction work, hazardous waste containing asbestos is generated. Asbestos cement waste and materials are in the form of slate covering the roof of the building (76.8 m<sup>3</sup>). During the demolition works, asbestos-containing waste will be generated, requiring compliance with safety rules and safe disposal in accordance with the prepared ACM Management Plan.

### **Risks associated with handling asbestos**

Asbestos is a natural fibrous material that was widely used in buildings and other infrastructure in the 20th century due to its strength and resistance to fire and heat. Asbestos is commonly used in corrugated roofing sheets and asbestos cement pipes.

All types of asbestos fibers pose a risk to human health. As a rule, the greatest risk arises when working directly with asbestos or when ACM is damaged, such as broken edges of asbestos cement pipes or broken roofing sheets. Therefore, certain precautions are required.

#### **10.2.1. Management of asbestos-containing waste**

The most likely risk in the project is associated with the removal and transportation of waste slate roofing and its parts, which will be handed over by the Contractor for further disposal. A pit lined with a geomembrane will be dug on the site designated by the local government to prevent contamination of the groundwater. The ACM will be wrapped in the same geomembrane on all sides. It will be covered with a layer of soil at least 2 m thick.

Personnel involved in the disposal of ACM will be exposed to asbestos.

The World Bank's guidelines for the management of asbestos and asbestos-containing materials (ACM) state that the repair or removal and disposal of ACM should only be carried out by specially trained personnel.

The requirements of the legislation of the Kyrgyz Republic on the handling of ACM are mandatory for all types of work involving the release of asbestos-containing dust and apply to:

- the use and application of asbestos-containing items and materials for technical needs;
- new construction, expansion, reconstruction, technical re-equipment, repair, conservation, and demolition of buildings constructed using asbestos-containing materials;
- transportation and storage of asbestos, asbestos-containing materials and products;
- production and use of construction and road materials based on by-products generated during the extraction and enrichment of asbestos-containing raw materials;
- technological processes of loading, unloading, laying ballast and other work performed on asbestos-containing ballast during repair, routine maintenance, construction of railway tracks (second tracks or new railway lines), conditions of its storage and transportation.

Compliance with these rules is mandatory for legal entities, individuals, and citizens engaged in:

- construction, reconstruction, technical re-equipment, as well as repair, conservation, and demolition of buildings, structures, installations, railways, motorways, and other special-purpose structures using asbestos-containing materials.
- provide medical services to workers exposed to asbestos and ACM due to their occupation.

### **Safety requirements for handling asbestos and ACM**

When asbestos is present on a project site, it must be clearly marked as hazardous material. ACM must not be cut or disturbed, as this will cause dust formation. During reconstruction, all workers must avoid crushing/damaging asbestos-containing waste, store such waste in designated areas within the construction site, and dispose of it properly in a special location or landfill.

If asbestos-containing waste is to be temporarily stored on site, it must be properly contained in sealed containers and appropriately labeled as hazardous material. Precautions must be taken to prevent any unauthorized removal of such waste from the site.

All ACM must be handled and disposed of only by qualified and experienced personnel. Personnel must wear appropriate personal protective equipment (masks, protective gloves, and protective clothing). When handling asbestos waste, workers must wear special protective clothing, gloves, and respirators. Before removing asbestos from the site (if necessary), it must be treated with a wetting agent to minimize the release of asbestos dust. Removed asbestos must never be reused.

Persons not directly involved in the work are prohibited from entering the work area.

- All persons working in the production and use of asbestos must be informed about the hazardous properties of asbestos to health.
- All workers must be provided with personal protective equipment: respirators, helmets, goggles, and protective footwear.
- When loading and unloading ACM, do not use hooks or other sharp tools to avoid damaging them.
- When dismantling roofs and loading and unloading, do not drop ACM from any height.
- If ACM is damaged during work, the resulting waste must be moistened to prevent dust formation.
- Small asbestos-cement waste must be collected in a container and stored in a closed form until it is removed from the construction site.
- Asbestos-cement materials must be transported to the place of disposal or storage in motor vehicles in such a way as to prevent them from falling and being damaged.
- In the event of ACM falling and being destroyed on the way to the place of disposal or storage, the area must be cleared of debris and taken to the place of disposal or storage.
- After unloading at the landfill, asbestos-containing waste must be covered with a layer of soil at least 2 m thick.

## **11. Social impact**

The Project involves the reconstruction (retrofit) of school buildings on the school's existing land plot, i.e., no private land will be expropriated.

The Project will have a positive impact on the social environment, as the construction of the new school will improve the safety of the children's facility and create more comfortable conditions for the children in terms of sanitation and hygiene, as well as improving the thermal stability of the building.

Positive impacts include improving the energy efficiency of the existing school, reducing heat and electricity losses, and improving the school's infrastructure, which will create comfortable conditions for teachers and students. Overall, the positive social impact will include improved learning conditions at the school.

In addition, no significant potential negative environmental or social impacts are expected, and any that do arise can be effectively prevented or minimized through the application of appropriate preventive and/or mitigation measures.

However, construction activities at the school are expected to cause the following social risks and impacts:

- blocking of roads during construction works, if necessary;
- risks associated with working conditions - for example, inadequate conditions for workers in the workplace (drinking water, sewerage, housing, working conditions, etc.);
- weak use of the existing Project's GRM by the complainants or their lack of information about the GRM system;
- construction workers' lack of awareness of their rights;
- the problem of child and forced labor, in case of ignoring the requirements of the Labor Code of the Kyrgyz Republic and the relevant paragraphs of this ESMP;
- risk of sexual exploitation and sexual harassment (SEA/SH);
- lack of sufficient information among the population about the project, about construction works, work schedules of the construction contractor, etc.;
- poor awareness of stakeholders and employees about social risks and mitigation measures;
- gender risks that exclude the rights of women and children;
- risks associated with the temporary relocation of students during construction work.

Based on the studies conducted, it is planned to temporarily relocate students of the school #3 named after Babur in order to ensure uninterrupted education for students in accordance with a separately prepared and WB-approved Plan for the temporary relocation of students.

All of the above social risks and impacts, with associated mitigation measures, are summarized in Table 1 "Environmental and Social Management Plan".

This ESMP takes into account social impacts, which includes consideration of social risks related to issues such as gender equality, risks of conflict and others. It is extremely important to ensure equal participation, consideration, and reflection of the interests and opinions of women, as well as ethnic groups, throughout the entire project implementation period, and to identify factors that could lead to conflicts, as the project may cover areas where ethnic clashes have previously occurred.

For the project site, School Order No. 63 dated 18.08.2025 established a school committee to monitor the construction works in order to involve school users (parents and teachers) in the process of improving the functionality of the school infrastructure and make recommendations for reconstruction. The school committee consists of 9 members, of which 5 are women, 4 are men.

**The main functions of the school committee are:**

- Joint development of temporary student relocation plans that minimize disruption to the educational process for students and their families during the construction period;
- Joint assessment of the needs of schools and prioritization of the functionality of school building improvements;
- Monitoring the process of construction/modernization of school buildings;
- Provide guidance to other school management structures on operations and maintenance planning to ensure the sustainability of investments at the end of the project;
- Raising awareness of the need to reduce the seismic vulnerability of the school facility in order to improve the safety of children.

Full and accessible disclosure of information to stakeholders, in accordance with the WB Policy 10+1 "Information Disclosure", is of great importance for the successful implementation of the project.

The Communication Strategy is aimed at communicating the Project and its activities as openly and effectively as possible to avoid misinterpretation and lack of public awareness of Project implementation.

The PIU will conduct outreach activities in the project area.

All potential impacts and mitigation measures during construction and operation are summarized in Table 1 - Potential environmental and social risks, their impacts and mitigation measures. The environmental and social monitoring plan is presented in Table 2.

Table 1.

Potential environmental and social risks, their impacts and mitigation measures

Ecological and social elements	Possible impacts and risks	Necessary environmental mitigation measures. Cost of measures. <sup>2</sup>	Necessary institutional responsibility for mitigation measures	Necessary monitoring of the construction process
<b>1. Environment</b>				
<b>Construction Phase</b>				
Noise and vibration	During the period of dismantling of buildings and carrying out construction work, the sources of intermittent noise are the working mechanisms (engines) of construction and road equipment. There may also be a temporary increase in noise levels along the routes for the removal of construction waste to appropriate locations and the supply of construction materials and raw materials to the construction site.	<ol style="list-style-type: none"> <li>1) The use of vibration devices that meet established standards, as well as vibration and noise protection devices, protective acoustic devices (noise isolation, fences, protective covers, etc.).</li> <li>2) The use of construction equipment with less noise generation.</li> <li>3) During work, the covers of the engines of generators, air compressors and other drive mechanisms must be closed;</li> <li>4) Machinery and equipment should be located at the maximum possible distance from residential buildings.</li> <li>5) Carrying out organizational measures (selection of the operating mode, limitation of working hours,</li> </ol>	<ol style="list-style-type: none"> <li>1) The contractor is responsible for the implementation of measures to reduce the impact on the environment.</li> <li>2) Inspection of construction sites will be carried out by the PIU specialists, a technical supervision engineer engaged by the PIU, as well as the school committee.</li> <li>3) State control is carried out by the authorized body for environmental protection, in case of</li> </ol>	<p>The Field Technical Supervision Engineer will provide day-to-day general supervision of construction activities, including monitoring the implementation of environmental mitigation measures.</p> <p>The school committee will monitor the construction process.</p> <p>The PIU is responsible for overall monitoring.</p>

<sup>2</sup> The cost of mitigation measures included in the estimate part of the DED (beautification, landscaping, etc.) will be determined in the BOQ during the preparation of the Working Design. The implementation of mitigation measures that require certain costs, but not included in the estimate part of the DED (provision of PPE, devices, etc.) is provided by the contractor at his own expense.

Ecological and social elements	Possible impacts and risks	Necessary environmental mitigation measures. Cost of measures. <sup>2</sup>	Necessary institutional responsibility for mitigation measures	Necessary monitoring of the construction process
		<p>etc.). Noise during construction work should be limited in time. Equipment that causes noise and vibration should only work from 8.00 to 20.00 hours; noisy and vibrational work is not allowed at night.</p> <p>6) When working on machines and mechanisms in places where the intensity of noise and vibration exceeds sanitary standards, along with taking measures to reduce them, workers should be given individual protective equipment (mittens, shoes, anti-noise from vibration-damping materials.</p> <p>7) When performing mechanized work, vibration levels must be observed. To reduce the level of vibration, the equipment is installed in separate rooms on vibration-insulating foundations using shock absorbers made of steel springs and rubber gaskets. For individual protection against vibration exposure, shoes with thick rubber soles or felt soles, vibration-damping gloves, rubber mats and other means are used.</p>	complaints about environmental violations.	
Soil pollution	During the construction period, soil resources are	1) It is necessary to provide for the preservation of the soil and	1) The Contractor shall be responsible for the	The Field Technical Supervision Engineer

Ecological and social elements	Possible impacts and risks	Necessary environmental mitigation measures. Cost of measures. <sup>2</sup>	Necessary institutional responsibility for mitigation measures	Necessary monitoring of the construction process
	<p>affected by the following types of work:</p> <ul style="list-style-type: none"> <li>- dismantling works (formation of construction and hazardous waste);</li> <li>- earthworks: (dredging, embankments, soil dumping, excavation, site planning, laying of external engineering systems);</li> <li>- operation of construction equipment and vehicles (spill/leakage of oil products);</li> <li>- vital activity of workers (formation of household waste).</li> </ul>	<p>vegetation layer by removing the existing soil and vegetation layer before the start of earthworks and storing it separately in cavaliers for the purpose of using it for reclamation and landscaping of the school territory.</p> <ol style="list-style-type: none"> <li>2) The use of only a designated area for construction, storage of waste and building materials, as well as placement of equipment.</li> <li>3) The movement of automotive transport strictly on existing roads and designated areas.</li> <li>4) Compliance with basic good building codes and standards applied during construction.</li> <li>5) Prohibition of vehicle washing at the construction site.</li> <li>6) Repair of equipment and vehicles only in specialized organizations.</li> <li>7) Carrying out daily checks of equipment for oil leaks.</li> <li>8) Improvement of the territory in accordance with the project.</li> <li>9) Proper collection and timely removal of waste generated during the construction process.</li> <li>10) In the case of temporary use of land by construction organizations for the placement of construction</li> </ol>	<p>implementation of mitigation measures to reduce environmental impact.</p> <ol style="list-style-type: none"> <li>2) Inspection of construction sites will be carried out by PIU specialists, technical supervision engineer engaged by the PIU and the school committee.</li> <li>3) State control will be carried out by the authorized environmental authority, in case of complaints about environmental violations.</li> </ol>	<p>will carry out daily general supervision of construction activities, including monitoring the implementation of mitigation measures.</p> <p>The school committee will monitor the construction process.</p> <p>The PIU is responsible for overall monitoring.</p>

Ecological and social elements	Possible impacts and risks	Necessary environmental mitigation measures. Cost of measures. <sup>2</sup>	Necessary institutional responsibility for mitigation measures	Necessary monitoring of the construction process
		<p>equipment and camps, upon completion of construction work, reclamation of disturbed lands must be carried out.</p> <p>The complex of works on technical reclamation of temporarily occupied lands for the period of construction provides for the following activities:</p> <ul style="list-style-type: none"> <li>- release of the recultivated surface from waste, machinery and industrial structures;</li> <li>- layout of the surface, application of the soil-vegetative layer.</li> </ul>		
Atmospheric air	<p>Significant dust generation will occur during the dismantling of the building. During the construction of buildings, the generation of dust will be negligible. Emissions of pollutants into the atmosphere are also expected:</p> <ul style="list-style-type: none"> <li>- from vehicles</li> <li>- when planning the subgrade;</li> <li>- when using electric welding;</li> <li>- during excavation and loading operations;</li> <li>- in stone and concrete works;</li> <li>- when carrying out finishing works.</li> </ul>	<ol style="list-style-type: none"> <li>1) An effective method for dust suppression is hydro-irrigation of work areas.</li> <li>2) Preliminary moistening of excavated rocks with water during excavation and loading, earthworks.</li> <li>3) Irrigation of dirt roads with water during the dry period of summer.</li> <li>4) Dust prevention through the use of covering materials (tarpaulins and tarpaulins) for bulk materials in temporary storage areas, as well as during their transportation by road. Delivery of cement to construction sites is carried out only in packaged sealed bags.</li> <li>5) Temporary fencing of the construction site in order to prevent</li> </ol>	<ol style="list-style-type: none"> <li>1) The contractor is responsible for the implementation of measures to reduce the impact on the environment.</li> <li>2) Inspection of construction sites will be carried out by the PIU specialists, a technical supervision engineer engaged by the PIU, as well as the school committee.</li> <li>3) State control is carried out by the authorized body for environmental protection, in case of</li> </ol>	<p>The Field Technical Supervision Engineer will carry out daily general supervision of construction activities, including monitoring the implementation of mitigation measures.</p> <p>The school committee will monitor the construction process.</p> <p>The PIU is responsible for overall monitoring.</p>

Ecological and social elements	Possible impacts and risks	Necessary environmental mitigation measures. Cost of measures. <sup>2</sup>	Necessary institutional responsibility for mitigation measures	Necessary monitoring of the construction process
		<p>the spread of bulk materials outside the construction site.</p> <p>6) Use of masks, gloves and overalls.</p> <p>7) Limit vehicle speeds and select suitable transport routes to minimize impact.</p> <p>8) It is forbidden to burn any waste at the construction site.</p> <p>9) The operation of vehicles with serviceable internal combustion engines. It is not allowed to operate vehicles with a defective fuel system that exceeds the exhaust gas toxicity standards.</p> <p>10) Maintaining the cleanliness of the surrounding area, preventing construction debris from entering the construction site to minimize dust and pollution.</p> <p>11) The use of high-quality fuel, the use of modern vehicles with improved environmental performance in terms of emissions of fuel combustion products into the atmosphere, the provision of high-quality maintenance and control of vehicles.</p>	<p>receipt of complaints about environmental violations.</p>	
Water resources	Due to the absence of water bodies (rivers, springs, lakes, reservoirs, glaciers, etc.) at the	1) Elimination of pollution of the underground horizon.	1) The contractor is responsible for the implementation of	The Field Technical Supervision Engineer will carry out daily

Ecological and social elements	Possible impacts and risks	Necessary environmental mitigation measures. Cost of measures. <sup>2</sup>	Necessary institutional responsibility for mitigation measures	Necessary monitoring of the construction process
	<p>construction site or in the immediate vicinity of the site, no direct impact on water resources is expected.</p> <p>Possible impacts on groundwater:</p> <ul style="list-style-type: none"> <li>- as a result of leakage of oil products during the operation of vehicles and equipment;</li> <li>- in case of conservation of the outdoor toilet without emptying;</li> <li>- from the release of construction and hazardous waste, chemicals and the discharge of polluted untreated water onto the terrain, etc.</li> </ul>	<ul style="list-style-type: none"> <li>2) Prohibition of earthworks near groundwater sources (some schools have drinking water wells).</li> <li>3) Elimination of contamination of wellheads, strict compliance with the requirements of the sanitary protection zone (SPZ) of wells.</li> <li>4) Work areas with machines, concrete mixers and fuel tanks should be located outside the SPZ.</li> <li>5) Avoid spills/leaks of oil products into the ground, in case of unintentional spills, it is necessary to remove the contaminated soil and take it to the appropriate places.</li> <li>6) Timely cleaning of territories from oil products in order to prevent their entry into local watercourses and groundwater along with precipitation.</li> <li>7) Cleaning the cesspool of the outdoor toilet from liquid waste and exporting them to municipal wastewater treatment plants according to the Export Act. Disinfection of the cesspool and backfilling with soil in accordance with building codes;</li> <li>8) Improvement of the territory of the outdoor toilet and planting green</li> </ul>	<p>measures to reduce the impact on the environment.</p> <ul style="list-style-type: none"> <li>2) Inspection of construction sites will be carried out by the PIU specialists, a technical supervision engineer engaged by the PIU, as well as the school committee.</li> <li>3) State control is carried out by the authorized body for environmental protection, in case of receipt of complaints about environmental violations.</li> </ul>	<p>general supervision of construction activities, including monitoring the implementation of mitigation measures.</p> <p>The school committee will monitor the construction process.</p> <p>The PIU is responsible for overall monitoring.</p>

Ecological and social elements	Possible impacts and risks	Necessary environmental mitigation measures. Cost of measures. <sup>2</sup>	Necessary institutional responsibility for mitigation measures	Necessary monitoring of the construction process
		<p>spaces in its place, in case of its liquidation.</p> <p>9) Construction work must be carried out strictly within the allotted boundaries.</p> <p>10) Elimination of discharge into water bodies and on the relief of economic, household and other untreated effluents.</p>		
Waste generation	<p>During the dismantling of an existing building and the construction of a new one, asbestos-containing, as well as municipal solid waste are generated in the course of the life of workers. Some construction waste may contain asbestos.</p> <p>Waste generation leads to pollution and clogging of the construction site and the surrounding area, resulting in pollution of soil, water resources and atmospheric air.</p>	<p>1) Prior to commencement of work, it is necessary to determine the methods of collection and disposal of waste, as well as the location of the main types of waste generated during demolition and construction activities.</p> <p>2) Mineral waste from construction and demolition activities should be separated from general debris and organic, liquid and chemical waste by on-site waste sorting, after which these wastes should be placed in appropriate containers and packages.</p> <p>3) All waste collection and disposal records and documentation must be properly maintained as evidence of proper site waste management as designed.</p> <p>4) Whenever possible, appropriate applicable and persistent materials</p>	<p>1) The contractor is responsible for the implementation of measures to reduce the impact on the environment.</p> <p>2) Inspection of construction sites will be carried out by the PIU specialists, a technical supervision engineer engaged by the PIU, as well as the school committee.</p> <p>3) State control is carried out by the authorized body for environmental protection, in case of receipt of complaints about environmental violations.</p>	<p>The Field Technical Supervision Engineer will carry out daily general supervision of construction activities, including monitoring the implementation of mitigation measures.</p> <p>The school committee will monitor the construction process.</p> <p>The PIU is responsible for overall monitoring.</p>

Ecological and social elements	Possible impacts and risks	Necessary environmental mitigation measures. Cost of measures. <sup>2</sup>	Necessary institutional responsibility for mitigation measures	Necessary monitoring of the construction process
		<p>should be recycled (with the exception of asbestos and mercury).</p> <p>5) Ensure proper collection and disposal of construction waste in specialized places under the contract.</p> <p>6) Provide for the proper collection and timely removal of garbage to places agreed with local authorities, environmental protection and sanitary and epidemiological supervision.</p> <p>7) Hazardous waste such as asbestos are handled according to the instructions given in the “Hazardous Waste Management” section. An excavation pit will be excavated at the site allocated by the local municipality and covered with a geomembrane to avoid contamination of the underground aquifer. The ACM will be wrapped with the same geomembrane on all sides. It will be covered with at least 2 m layer of earth on top.</p>		
Flora and fauna	During the demolition and construction works, there may be damage to existing trees and shrubs, or it may be necessary to cut or cut them down.	<p>1) To preserve as much as possible the green spaces available on the territory of schools.</p> <p>2) After completion of works, carry out landscaping of the school territory.</p>	<p>1) The contractor is responsible for reducing the impact on the environment.</p> <p>2) Inspection of construction sites will be</p>	The Field Technical Supervision Engineer will carry out daily general supervision of construction activities, including monitoring

Ecological and social elements	Possible impacts and risks	Necessary environmental mitigation measures. Cost of measures. <sup>2</sup>	Necessary institutional responsibility for mitigation measures	Necessary monitoring of the construction process
	There are no lands of specially protected natural areas, forest fund on construction sites and in the immediate vicinity. Possible close proximity to agricultural land.	3) Forced felling of trees and shrubs, pruning should be carried out only after obtaining permits from the territorial environmental authorities in agreement with the LSGB. 4) Burning of vegetation, illegal hunting of animals, fishing is prohibited. 5) Compliance with fire safety requirements and carrying out fire prevention measures in the areas provided for use. 6) Periodically carry out hydro- and dust suppression at the construction site and irrigation of used roads during dry times.	carried out by the PIU specialists, a technical supervision engineer engaged by the PIU, as well as the school committee. 3) State control is carried out by the authorized body for environmental protection, in case of receipt of complaints about environmental violations.	the implementation of mitigation measures.  The school committee will monitor the construction process.  The PIU is responsible for overall monitoring.
Historical and cultural objects	On the territory of the school there are no historical and cultural monuments associated with historical events in the life of the people, the development of society and the state, works of material and spiritual creativity of historical, scientific, artistic or other value. At the same time, the contractor must have a memo prepared in case of accidental discoveries of archaeological objects.			
<b>Operation Phase</b>				
Soil	The impact on the soil will be possible from students through damage to the soil and vegetation layer, the release of municipal solid waste and the discharge of polluted water.	1) Lawn fencing. 2) Elimination of pollution, emissions of municipal solid waste and discharges of polluted waters onto the soil, through proper collection and timely removal from the school site, proper operation of indoor sanitation facilities and local sewage treatment plants.	Administration of the school	Administration of the school

<b>Ecological and social elements</b>	<b>Possible impacts and risks</b>	<b>Necessary environmental mitigation measures. Cost of measures.<sup>2</sup></b>	<b>Necessary institutional responsibility for mitigation measures</b>	<b>Necessary monitoring of the construction process</b>
		3) Installation of prohibitory signs "Do not walk on the lawns."		
Water resources	Impact on groundwater is possible in the absence of effective wastewater treatment and the discharge of untreated water onto the terrain.	1) Proper control over the operation and efficiency of local treatment facilities. 2) Periodic monitoring of the efficiency of treatment facilities. 3) Obtain a permit for water use in accordance with the requirements of the legislation of the Kyrgyz Republic; 4) Timely cleaning of the outdoor toilet, which will be used when necessary.	Administration of the school	Administration of the school
Flora and fauna	Forced felling or uprooting of trees and shrubs	1) Regular watering and maintenance of existing green spaces. 2) Planting new trees, if necessary. 3) Care of the school grounds.	Administration of the school	Administration of the school
<b>2. Social environment</b>				
<b>Construction Phase</b>				
Prevention of Sexual Exploitation and Abuse and Sexual Harassment (SEA/SH)	For the period of construction and repair work, the contractor will arrive at the project site with its qualified specialists. It is necessary to take measures to avoid conflict situations (fights, quarrels)	1) In order to improve the social level of the local population, as well as to eliminate possible conflict / violence between the contractor's employees and the local population, the contractor as far as possible hires workers from the local population, that is, tries to ensure the	Contractor	School committee Administration of the school Technical supervision PIU Safeguards Specialists.

Ecological and social elements	Possible impacts and risks	Necessary environmental mitigation measures. Cost of measures. <sup>2</sup>	Necessary institutional responsibility for mitigation measures	Necessary monitoring of the construction process
	<p>between arrived workers and the local population.</p> <p>In addition, pay special attention to the relationship of newly arrived workers with the female part of the local population.</p>	<p>employment of at least 50% of the local population with priority on socially vulnerable families.</p> <p>2) Women can be involved in simple types of repair and construction work (cooking, washing dishes, finishing work, etc.).</p> <p>3) Exclude direct contact of workers with local residents.</p> <p>4) Ensure that the Contractor's Code of Conduct is signed and adhered to.</p> <p>5) Conduct training on the Code of Conduct, raising their awareness of the consequences of sexual harassment through trainings.</p> <p>6) Drivers involved in maintenance and construction work must sign a separate written commitment guaranteeing the exclusion of local passengers (especially women).</p>		
Aesthetics and Landscape	<p>The disturbance of the landscape may be due to the accumulation of construction waste in the surrounding area of the school used during construction.</p>	<p>Upon completion of the work, reclamation work will be carried out on the territory adjacent to the school, in case of its temporary use.</p>	<p>1) The contractor is responsible for the implementation of measures to reduce the impact on the environment.</p> <p>2) Inspection of construction sites will be carried out by the PIU specialists, a technical supervision engineer</p>	<p>The Field Technical Supervision Engineer will carry out daily general supervision of construction activities, including monitoring the implementation of environmental and social mitigation measures.</p>

Ecological and social elements	Possible impacts and risks	Necessary environmental mitigation measures. Cost of measures. <sup>2</sup>	Necessary institutional responsibility for mitigation measures	Necessary monitoring of the construction process
			<p>engaged by the PIU, as well as the school committee.</p> <p>3) State control is carried out by the authorized body for environmental protection, in case of receipt of complaints about environmental violations.</p>	<p>The school committee will monitor the construction process.</p> <p>The PIU is responsible for overall monitoring.</p>
<p>Risk to the health and safety of the local population during the construction process</p>	<p>During construction work, noise and vibration, dust emission, disruption of the functioning of existing communications will have an impact.</p> <p>An increase in the movement of heavy vehicles transporting building materials, equipment, increasing the risk of traffic accidents and injuries among workers and the local population, inconvenience on inter-farm roads.</p>	<ol style="list-style-type: none"> <li>1) Ensure safety by installing construction site fencing, signs and information boards.</li> <li>2) Prevent access of unauthorized persons to the construction site.</li> <li>3) Timely awareness of the population about the upcoming temporary outages of electricity, water supply, etc. Quick restoration of communications.</li> <li>4) Information boards will be installed near the construction sites to inform the local population about the activities of the project.</li> <li>5) Conducting work only during daylight hours.</li> <li>6) Compliance with safety regulations for the transportation of materials, regulation of the movement of equipment for the</li> </ol>	<ol style="list-style-type: none"> <li>1) The contractor is responsible for the implementation of measures to reduce the impact on the environment and social environment.</li> <li>2) Inspection of construction sites will be carried out by the PIU specialists, a technical supervision engineer engaged by the PIU, as well as the school committee.</li> </ol>	<p>The Field Supervision Engineer will carry out daily general supervision of construction activities, including monitoring the implementation of environmental and social mitigation measures.</p> <p>The school committee will monitor the construction process.</p> <p>The PIU is responsible for overall monitoring.</p>

Ecological and social elements	Possible impacts and risks	Necessary environmental mitigation measures. Cost of measures. <sup>2</sup>	Necessary institutional responsibility for mitigation measures	Necessary monitoring of the construction process
		<p>smooth and safe internal movement of the local population.</p> <p>7) Ensuring appropriate traffic management on access roads to the site, for the purpose of which a plan for the movement of motor vehicles/automotive equipment on the construction site will be prepared.</p> <p>8) Installation of information boards and safety signs;</p> <p>9) Standards of conduct for workers should be established and enforced, including in the context of any risks associated with gender-based violence.</p> <p>10) Compliance with the requirements of sanitary norms and rules (SanRaR).</p> <p>11) Performance of works on hydro- and dust suppression.</p> <p>12) Organization of parking of equipment at a safe distance from adjacent houses.</p>		
Resettlement and/or land acquisition	No impact is expected as the school site is unoccupied by households, free of any buildings and commercial facilities. WB Operational Policy 4.12 “Involuntary Resettlement” does not apply.			
Conflicts/complaints and other appeals	The emergence of conflict situations in the course of	1) carrying out explanatory work at the project site.	Complaints and proposals within the competence of	World Bank

Ecological and social elements	Possible impacts and risks	Necessary environmental mitigation measures. Cost of measures. <sup>2</sup>	Necessary institutional responsibility for mitigation measures	Necessary monitoring of the construction process
	<p>construction work and economic, social, environmental and other issues among the population.</p>	<p>2) development of infographic materials for the school, reflecting the entire list of planned activities, in order to avoid conflicting expectations. For example, roof replacement, floor covering replacement, window replacement, wall reinforcement, etc.;</p> <p>3) development of infographic materials reflecting the structure of control over the implementation of the project, as well as contacts where you can contact with questions, complaints, suggestions;</p> <p>4) development of information materials reflecting the timing of the project;</p> <p>5) prompt placement of materials on the project page in social networks;</p> <p>6) monitoring social networks and identifying publications and complaints from the population regarding activities under component 2 of the ERIK project. prompt response to them.</p> <p>7) Provision by the Grievance Redress Mechanism of the project, in accordance with paragraph 11 of this ESMP, and proposals for prompt response to all types of complaints and their effective management, i.e.</p>	<p>the Village Council should be sent to the Village Council.</p> <p>Complaints and proposals related to the implementation of activities for the construction and reconstruction of schools, including complaints from the contractor's workers, are considered by the PIU.</p> <p><b>The following types of grievances by citizens/beneficiaries may be considered under Component 2 of the Project, among others:</b></p> <ul style="list-style-type: none"> <li>• The process of construction work has a negative impact on the livelihoods of the population;</li> <li>• During the implementation of the Project, the ecological state of the zone was disturbed;</li> <li>• Violation of the equality of men and women</li> </ul>	

Ecological and social elements	Possible impacts and risks	Necessary environmental mitigation measures. Cost of measures. <sup>2</sup>	Necessary institutional responsibility for mitigation measures	Necessary monitoring of the construction process
		<p>keeping records of appeals and taking appropriate measures to resolve them.</p> <p>8) If, after receiving a response from the PIU, the complaint received under Component 2 is not satisfied, the Project uses the Conflict Resolution Commission (CRC). The CSC is formed as needed, and consists of an odd number of members (not less than 5 people), including women representing local governments, school committees, the local community and the PIU. The CRC is created by the Village Council at the request of the beneficiary and the PIU in the Project area. Decisions made by the commission and agreed between all parties are issued in the form of an order of the participating village council.</p> <p>If the beneficiary has any objections to the decision of the CRC, the case can be referred by the injured party to the court.</p>	<p>(gender issues) related to the activities of the project;</p> <ul style="list-style-type: none"> <li>• The condition of vulnerable people (disabled people, single women, families with many children) was not taken into account by the project;</li> <li>• During the implementation of the Project, women and teenagers are involved in forced labor; in violation of Article 18 of the Labor Code of the Kyrgyz Republic (persons under 14 years of age are not allowed to work that causes harm to health and disrupts the learning process);</li> <li>• Compensation is not paid in accordance with the alienated property valuation plan, etc.;</li> <li>• Any other complaints / claims or recommendations related</li> </ul>	

Ecological and social elements	Possible impacts and risks	Necessary environmental mitigation measures. Cost of measures. <sup>2</sup>	Necessary institutional responsibility for mitigation measures	Necessary monitoring of the construction process
		<p>1) The Contractor appoints one of its employees as a contact person who is responsible for communication with the local population, as well as for receiving inquiries/complaints from the local population.</p> <p>2) The PIU will provide the Grievance Redressal Mechanism to stakeholders and will communicate the information to them (posting of information on grievance channels).</p> <p>3) The contractor is obliged to consult with PIU and local communities to resolve conflict situations between workers and the local population.</p> <p>4) Inform the nearby population about the repair schedules.</p> <p>5) Restrict construction work at night.</p>	<p>to the implementation of the Project.</p> <p>Contractor</p>	<p>School committee Administration of the school PIU LG</p>
<b>Operation Phase</b>				
Population safety	Completion of construction will have a positive impact, as seismic safety and improved learning conditions are created for the school-age population and teachers working in schools.			
<b>3. Occupational health and safety</b>				
<b>Phase before construction</b>				
Safety regulation	During the preparatory work, construction sites / camps (canteen and accommodation	Any construction work is preceded by a preparatory stage for the organization of the working area,	The contractor is responsible for the implementation of safety	The PIU and Technical Supervision Engineer are

Ecological and social elements	Possible impacts and risks	Necessary environmental mitigation measures. Cost of measures. <sup>2</sup>	Necessary institutional responsibility for mitigation measures	Necessary monitoring of the construction process
	<p>for workers, storage warehouse for equipment, necessary equipment and inventory) will be organized in agreement with local authorities.</p> <p>In this case, there may be industrial accidents and injuries that can cause the following factors:</p> <ul style="list-style-type: none"> <li>- Malfunction or improper use of construction equipment, machines and mechanisms.</li> <li>- Violation of the rules for fencing hazardous working areas, or malfunction of protective devices.</li> <li>- Violation of the principles of warehousing building materials.</li> <li>- Mistakes in the design of temporary ladders and bridges for the passage of people and vehicles.</li> <li>- Lack of sufficient space in work areas and aisles.</li> <li>- Poor organization of staff.</li> <li>- Lack of alarm.</li> <li>- Violation of key principles of occupational safety (for</li> </ul>	<p>which includes the following activities:</p> <ol style="list-style-type: none"> <li>1) Fencing of the territory where construction works are supposed.</li> <li>Organization of drainage. Transfer of communications. Arrangement of temporary access roads. Wiring of temporary utilities (electricity, water supply, etc.).</li> <li>2) Cleaning work.</li> <li>3) Breakdown of the territory.</li> <li>4) Delivery of inventory.</li> <li>5) Construction of temporary structures (change houses, office buildings, etc.).</li> <li>6) Organization of places for storage of building materials.</li> <li>7) Arrangement of crane tracks, etc.</li> <li>8) Preparation of an Emergency Preparedness Plan. This plan should be developed to ensure the safety of employees in the event of a natural or man-made emergency. It is very important that this plan is comprehensive and contains clear procedures and protocols to be followed in the event of an emergency. This will ensure that all parties are well informed and ready to act quickly and effectively to</li> </ol>	<p>regulations and the creation of safe working and living conditions.</p> <p>The Emergency Preparedness Plan shall be submitted to the PIU and the Technical Supervision Engineer for approval.</p>	<p>responsible for overall monitoring.</p>

Ecological and social elements	Possible impacts and risks	Necessary environmental mitigation measures. Cost of measures. <sup>2</sup>	Necessary institutional responsibility for mitigation measures	Necessary monitoring of the construction process
	example, training in labor protection).	minimize any potential risks or disruptions encountered.		
<b>Construction Phase</b>				
Labor protection of workers, safety measures, fire safety	<p>During construction work, the following risks may occur:</p> <ul style="list-style-type: none"> <li>- poor working conditions that pose a danger to the workers themselves;</li> <li>- lack of adequate food and drinking water;</li> <li>- poor sanitation and hygiene (absence and remoteness of sanitary facilities);</li> <li>- poor housing that does not meet sanitary standards and rules;</li> <li>- workload and poor wages or late payment;</li> <li>- non-compliance with the employment contract;</li> <li>- prohibition of the use of the GRM;</li> <li>- lack of knowledge of employees of their rights and obligations;</li> <li>- forced child labor and involvement of women and children in hard work;</li> </ul> <p>And also in the course of work, industrial injuries of</p>	<ol style="list-style-type: none"> <li>1) Compliance with the safety of workers at the construction site.</li> <li>2) Provide personal protective equipment, overalls with appropriate safety standards.</li> <li>3) Create safe work and elementary living conditions for workers: <ul style="list-style-type: none"> <li>- drinking water during working hours;</li> <li>- portable bio-toilets during the work of a team of more than 8 people, if necessary;</li> <li>- first aid kits for each construction site for first aid</li> <li>- anti-noise headphones, ear plugs;</li> <li>- timely payment of labor according to the contract;</li> </ul> </li> <li>4) Compliance with the requirements of the labor legislation of the Kyrgyz Republic.</li> <li>5) Compliance with fire safety rules.</li> <li>6) Use of serviceable tools and equipment.</li> <li>7) Compliance with approved labor protection instructions. Conducting employee training.</li> </ol>	<ol style="list-style-type: none"> <li>1) The contractor is responsible for the implementation of safety regulations and the creation of safe working and living conditions.</li> <li>2) Inspection of construction sites will be carried out by the PIU specialists.</li> <li>3) State control is carried out by the Service for Control and Supervision of Labor Legislation under the Ministry of Labour, Social Security and Migration of the Kyrgyz Republic.</li> <li>4) Fire Supervision Service under the Ministry of Emergency Situations of the Kyrgyz Republic.</li> </ol>	<p>The technical supervision engineer carries out constant supervision of compliance with occupational health and safety.</p> <p>The PIU carries out monthly monitoring.</p>

Ecological and social elements	Possible impacts and risks	Necessary environmental mitigation measures. Cost of measures. <sup>2</sup>	Necessary institutional responsibility for mitigation measures	Necessary monitoring of the construction process
	workers and the occurrence of fires are possible.	8) The sites must be equipped with appropriate information stands and signs informing workers about the rules and regulations of work. 9) Compliance with safety regulations for construction activities, prevention of accidents and work-related injuries. 10) Conducting trainings for personnel (workers), safety briefing.		
<b>Operation Phase</b>				
Accident prevention, fire safety	During the operation of schools, in case of non-compliance with safety regulations, accidents, fires or injuries to students and school employees may occur.	1) Strict observance of safety regulations. 2) Ensuring fire safety equipment are in good working condition all the time and staff is trained and familiar with fire safety procedures in event of fire accidents. 3) Installation of fire shields in accordance with the rules and regulations. 4) Ensuring the safety of protective structures, if any, on the territory of schools. 5) The constant availability of first aid kits.	1) The school administration is responsible for ensuring the implementation of safety regulations, creating a safe learning environment for students. 2) State control on labor protection is carried out by the Service for Control and Supervision of Labor Legislation under the Ministry of Labour, Social Security and Migration of the Kyrgyz Republic. 4) State Control of Fire Safety - Fire Supervision Service under the Ministry	The school administration carries out constant monitoring.

Ecological and social elements	Possible impacts and risks	Necessary environmental mitigation measures. Cost of measures. <sup>2</sup>	Necessary institutional responsibility for mitigation measures	Necessary monitoring of the construction process
			of Emergency Situations of the Kyrgyz Republic.	

Table 2. Environmental monitoring plan

**Environmental and social monitoring plan during construction phase**

<b>What parameter is to be monitored?</b>	<b>Where will the monitoring take place?</b>	<b>How will monitoring be carried out?</b>	<b>When? (measurement frequency)</b>	<b>Monitoring cost (cost of equipment or amount of contractor's expenses required for monitoring)</b>	<b>Institutional responsibility for monitoring</b>	<b>Period of monitoring</b>
<b>1. Environment</b>						
Noise from transport, mechanisms	At the construction site	Visual inspection	Constantly	Not required	Construction company	From the beginning and to the end of construction
Atmospheric air (dusting)	At the construction site and adjacent territory	Visual inspection	Weekly	Not required	Construction company	From the beginning and to the end of construction
The soil	At the construction site	Visual inspection	Constantly and when needed	Not required	Construction company	From the beginning and to the end of construction
Water resources	At the adjacent territory	Visual inspection	Constantly	Not required	Construction company	From the beginning and to the end of construction
Flora and fauna (biota) and natural environment (range)	At the construction site	Visual inspection	Constantly	Not required	Construction company	From the beginning and to the end of construction
Waste disposal (waste and storage)	At the construction site	According to plan and review	As planned, but at least weekly	The cost should be calculated in the BoQ	Construction company	From the beginning and to the end of construction
<b>2. Social</b>						

<b>What parameter is to be monitored?</b>	<b>Where will the monitoring take place?</b>	<b>How will monitoring be carried out?</b>	<b>When? (measurement frequency)</b>	<b>Monitoring cost (cost of equipment or amount of contractor's expenses required for monitoring)</b>	<b>Institutional responsibility for monitoring</b>	<b>Period of monitoring</b>
Community safety	At the construction site	Documented by informing the public about the work, if necessary	As necessary, turn off water supply, electricity and other communications	Not required	Construction company	From the beginning and to the end of construction
The number of hired labor force involved at the local level, with the definition of the number of women involved.	At the construction site	Documented and visual	1 time in six months	Not required	PIU	From the beginning and to the end of construction
Consideration and resolution of complaints submitted by interested parties/beneficiaries.	At the construction site	Documented and visual	As complaints come in	Not required	PIU	From the beginning and to the end of construction
Determination of the quantitative composition of the project beneficiaries, with the determination of the number of women involved	At the construction site	Documented and visual	1 time in six months	Not required	PIU	From the beginning and to the end of construction
<b>3. Occupational health and safety</b>						

<b>What parameter is to be monitored?</b>	<b>Where will the monitoring take place?</b>	<b>How will monitoring be carried out?</b>	<b>When? (measurement frequency)</b>	<b>Monitoring cost (cost of equipment or amount of contractor's expenses required for monitoring)</b>	<b>Institutional responsibility for monitoring</b>	<b>Period of monitoring</b>
Worker safety	At the construction site	Documented and visual (keeping a journal for organizing briefings, filling out checklists, for monitoring compliance with safety regulations, the availability and use of PPE, fire safety equipment).	Constantly	Not required	Construction company	From the beginning and to the end of construction

## 12. Grievance Redress Mechanism (GRM)

The Grievance Redress Mechanism (hereinafter referred to as the GRM) is a process of obtaining prompt, objective information, evaluation, consideration, satisfaction and evaluation of appeals (applications, proposals, complaints, requests, positive feedback) related to the implementation of the Project.

During the reconstruction process, residents living in the selected project areas (schools) will have a direct negative impact from the Project activities, and social, environmental and other issues may arise during the reconstruction or construction of the selected schools. The GRM provides flexibility and accessibility in using the channels below for citizens/beneficiaries who wish to submit other appeals (suggestions and feedback) in addition to complaints related to the Project. Work with such appeals of citizens/beneficiaries is carried out by the Project Implementation Unit (PIU) in the same manner as in the case of complaints.

### **The process of registering and handling complaints related to project activities. Appeals/complaints can be sent through the following channels**

<p><b>1. Hotline:</b> +996 (312) 32-28-69 +996(312) 32-39-33 (component 2); + 996 (705) 24-06-79 (component 2);</p> <p><b>2. WhatsApp:</b> + 996 (705) 24-06-79 (component 2); (instant messaging system for mobile devices with support for voice and video communication);</p>	<p><b>3.</b> Written appeals can be sent to the PIU: Bishkek, st. Manas 101/1, 3rd floor, office 6. Also, written grievances can be placed in grievance boxes set up in schools/ayil okmotu.</p> <p><b>4.</b> Oral appeals under Component 2 can be submitted during working meetings at the sites (field);</p> <p><b>5.</b> Electronic appeals must be sent to e-mail: <a href="mailto:erik2.mes.kg@gmail.com">erik2.mes.kg@gmail.com</a></p>
--	--

Based on the results of consideration of the appeal, the PIU decides to take measures to resolve the issues raised and eliminate the identified violations.

The GRM system will assist the applicant at all stages of the consideration of his complaint and ensure that the complaint is handled properly.

Communities and individuals who feel they have been affected by a WB-supported Project may file a complaint with the existing project-level grievance structures or the WB GRS.

The GRS ensures that complaints received are dealt with promptly in order to resolve issues related to the Project. Project-affected communities and individuals may submit their grievances to an independent WB Inspection Panel, which determines whether or not harm has occurred as a result of the World Bank's failure to comply with its policies and procedures. A complaint may be filed at any time after the concern has been brought directly to the attention of the World Bank and the management of the WB has been given the opportunity to respond to it.

For information on how to file a complaint with the WB GRS, please visit the website: <http://www.worldbank.org/GRS>.

For information on how to file a complaint with the WB Inspection Panel, please visit the website: [www.inspectionpanel.org](http://www.inspectionpanel.org).

Complaints and suggestions regarding Component 2, which are within the competence of the village council, should be directed to the village council specialist responsible for assisting in the implementation of Component 2.

Complaints and proposals related to the implementation of activities for the construction and reconstruction of schools are considered by the PIU.

**The following types of grievances by citizens/beneficiaries may be considered under Component 2 of the Project, among others:**

- o The process of construction work has a negative impact on the livelihoods of the population;
- o During the implementation of the Project, the ecological state of the zone was disturbed;
- o Violation of the equality of men and women (gender issues) related to the activities of the project;
- o The condition of vulnerable people (disabled people, single women, families with many children) was not taken into account by the project;
- o During the implementation of the Project, women and teenagers are involved in forced labor;
- o Compensation is not paid in accordance with the alienated property valuation plan, etc.;
- o Any other complaints / claims or recommendations related to the implementation of the Project.

If a complaint is received orally during the meeting, the PIU will respond orally, if possible, to resolve the complaint immediately. In case of impossibility of immediate resolution, the PIU informs about the deadlines for the elimination of complaints in accordance with the legislation of the Kyrgyz Republic. Oral grievances are also recorded in project site logs and all grievances will be entered into the central GRM spreadsheet at the PIU level for tracking and review.

At the local level, for the period of construction work, the GRM structure **for the contractor and the local population** is divided into 3 levels:

Level 1: Head of the contractor - full name, phone, e-mail

Level 2. Consultant for technical supervision (Tekhnadzor) - full name, phone, e-mail

Level 3. Safeguards Specialist of the PIU under the Ministry of Emergency Situations of the Kyrgyz Republic - full name, phone, WhatsApp; email mail.

If, after receiving a response from the PIU, a complaint under Component 2 is not satisfied, the Project uses the Conflict Resolution Commission (CRC).

The CSC is formed as needed, and consists of an odd number of members (not less than 5 people), including women representing local governments, school committees, the local community and the PIU.

The CRC is created by the Village Council at the request of the beneficiary and the PIU in the Project area. Decisions made by the commission and agreed between all parties are issued in the form of an order of the participating Village Council.

If the beneficiary has any objections to the decision of the CRC, the case can be referred by the injured party to the court.

### **13. Supervision and reporting**

A number of government departments in the Kyrgyz Republic are responsible for environmental management and protection, as well as labor protection and safety. The lead agency is the Ministry of Natural Resources, Ecology and Technical Supervision of the Kyrgyz Republic, whose powers include ensuring compliance with the requirements of legislation in the field of environmental protection.

To achieve the goals of the World Bank operation policies requirement, in the process of construction and installation work on sites, environmental and social safety, as well as labor protection and safety, must be ensured.

At the design stage of the activity, the responsibility and responsible specialists from the side of the consultant for the development of the FS, DED and architectural supervision

(consultant), the contractor and technical supervision engineers for each construction site, involved by the PIU, should be determined.

Each of these professionals play an important and key role in fulfilling environmental, social, health and safety obligations.

The main responsibilities of key specialists during construction and installation works are described below.

Responsibilities of the FS and DED Consultant:

- carry out author's supervision in accordance with the legislation of the Kyrgyz Republic, according to project documentation, including the ESMP;
- provide reports to the PIU on the work done, in case of deviation or inconsistency of the project, immediately inform the PIU and take appropriate measures.

The contracting organization carrying out construction work, represented by the foreman and engineer for labor protection and safety, is obliged to:

- carry out work in strict accordance with the project documentation and ESMP;
- comply with the legislation of the Kyrgyz Republic in the field of environmental protection, labor protection and safety;
- be responsible for the quality of work;
- to instruct workers at the proper level at the construction site;
- monitor the implementation of work on safety;
- at the request of the PIU, provide the requested information.

Responsibilities of the Supervisory Engineer:

- must be on the construction site at all times;
- carry out technical supervision for the implementation of construction works and environmental measures specified in the ESMP;
- submit a monthly report to the PIU on the work performed.

Information on the implementation of the environmental management plan should be included in regular progress reports by the technical supervision engineer. This section should contain a brief summary and description of monitoring activities, as well as a description of the problems encountered and methods for their elimination (according to the form approved by the PIU prior to construction works).

Ultimately, the responsibility for the implementation of the ESMP remains with the PIU in accordance with the safeguards of the World Bank.

The PIU Safeguards Specialist plays a key role in meeting the environmental and social sustainability requirements of the project.

The PIU Safety Specialist works in close cooperation with the Project Civil Engineer, FS, DED and Author's Supervision Consultant and Technical Supervision Consultant engaged by the PIU, as well as with the school committees established at each construction site to monitor the construction installation work.

Key Responsibilities of the PIU Safeguards Specialist:

- compliance with the requirements of the World Bank policy and the legislation of the Kyrgyz Republic;
- visit the construction site once a month to monitor the progress of work and compliance with the requirements of the ESMP during the implementation of reconstruction/dismantling and construction of a new building; if any problems arise, additional unscheduled trips should be provided; upon completion of monitoring, reports should be submitted to the director of the PIU.
- exercise supervision and monitoring of control over the implementation of action plans for environmental protection, labor protection and safety, displacement and resettlement, monitoring;
- in case of non-compliance with protective measures, it is necessary to draw up an act indicating the period for eliminating violations for the Contractor.

- conduct training activities on environmental protection, safety;
- provide a project grievance redress mechanism (GRM), consider and provide responses to inquiries and complaints in a timely manner.
- provide monthly, quarterly, semi-annual and annual reports on safeguards measures to the PIU management and to the World Bank as required.

#### **14. Information disclosure and public participation**

In accordance with the Operational Policy (OP 4.01), the WB has special requirements regarding information disclosure and public consultations. Disclosure of information includes the presentation of information about the project to the general public and the affected population and other interested parties, from the early project cycle and throughout its implementation. Disclosure is intended to facilitate constructive engagement with affected communities and stakeholders throughout the life of the project.

In addition, the Kyrgyz Republic is a member of the United Nations Economic Commission for Europe Aarhus Convention on Access to Information, Public Participation in Decision-Making and Access to Justice in Environmental Matters, which also contains provisions to ensure disclosure of project objectives and environmental considerations.

Public discussions in the project site of the school in Uzgen town were held on 21.08.2025. 34 people participated in the public discussions:

The meeting was attended by:

1. School committee
2. LSGB
3. District department of education
4. Residents of nearby households/shops
5. Administration and parent committee
6. Parents/teachers
7. Local keneshes (councils)

At the public consultations, information was provided on the technical solutions of the project and the impact of the project on the environment and social environment, as well as measures that will be taken to prevent and mitigate the impact. The Minutes of public consultation is attached.

## Public hearing materials

**ПРОТОКОЛ**  
**общественного обсуждения проекта технико-экономического обоснования (ТЭО)**  
**строительства/реконструкции, в том числе ОВОС и социальных аспектов**

**СШ №3 им. Бабура**

**Дата:** 21.08.2025 года

**Время:** 11.00 ч.

**Место:** г. Узген, Узгенский район, Ошская область

**Повестка дня:**

Ознакомление заинтересованных сторон, в том числе и школьного комитета с проектом ТЭО строительства/реконструкции школы № 3 им. Бабура, подготовленного консультантом по подготовке ТЭО и ПСД ОсОО «ЭААС» школ в рамках проекта ERIK. Представление краткого обзора предлагаемых технических решений, раздела Оценки воздействия на окружающую среду планируемой деятельности (ОВОС), а также информации о социальных аспектах проектного участка (вопросов временного перемещения учеников во время строительных работ и вынужденного переселения).

1. Представление информации о социально-экологической политике Всемирного Банка.
2. Обсуждение представленной информации с заинтересованными сторонами, представление исчерпывающих ответов на возникающие вопросы, а также учет общественного мнения.
3. Одобрение проектов ТЭО, раздела ОВОС и социального отчета с участниками общественного обсуждения.

Цель данной встречи – раскрытие информации о предлагаемых технических решениях консультантом ТЭО и ПСД, одобрение запланированных работ в проектном участке со стороны заинтересованных сторон.

**Докладчики:**

- ✓ ОсОО «ЭААС»;
- ✓ Отдел реализации проектов при Министерстве чрезвычайных ситуаций КР (далее – ОРП при МЧС КР).

С приветственным словом выступили:

- С. Умаров – главный специалист мэрии г. Узген;
- А. Абдукаримов - заведующий городским отделом образования;
- К. Матанова – директор.

Э. Биялиев - координатор компонента 2 проекта ERIK поприветствовал участников, ознакомил о целях и задачах данного обсуждения и передал слово представителям компании ОсОО «ЭААС».

Специалисты ОсОО «ЭААС» представили следующую информацию:

- Предлагаемые технические решения проекта ТЭО строительства школы;
- Оценка воздействия на окружающую среду (ОВОС) строительства школы;
- Социальные аспекты школы (вопросы вынужденного переселения и временного перемещения учеников).

ОсОО «ЭААС» в своих презентациях предоставили результаты проведенного обследования участка и зданий школы и оценки 2-х вариантов модернизации:



реконструкция существующего здания или строительство нового здания. Результаты расчетов показали, что реконструкция существующего 3-х этажного учебного корпуса и строительство нового корпуса на 500 ученических мест за счет сноса старого корпуса являются рациональным решением для модернизации данной школы.

Э. Биялиев – координатор компонента 2 проекта: вам предоставили презентацию проекта технико-экономического обоснования. В дальнейшем команда ОРП при МЧС КР, компания «ЭААС» совместно вместе с органами местного самоуправления начнут проводить соответствующие работы. После согласования с ОРП проектов школ, согласованные документы будут направлены на проведение соответствующих экспертиз. Далее будет объявляться тендер на строительство школ. Тендер будет проводиться с соблюдением национального законодательства и требований Всемирного Банка. Также отметил, что для контроля за строительным процессом ОРП при МЧС КР наняла компанию по техническому надзору. Кроме этого, будет проводиться мониторинг со стороны ОРП при МЧС КР и представителей Всемирного Банка. Компания «ЭААС» будет со своей стороны вести авторский надзор.

Н. Абдыласова – координатор по мерам безопасности проинформировала о социально-экологических политиках ВБ, о необходимости обеспечения безопасности во время строительных работ. Подробно остановилась на операционной политике ВБ ОР.4.12 «Вынужденное переселение», в частности о правах лиц, подвергаемых влиянию проекта (ЛПВП) и в каких случаях оказывается воздействие: отвод земли, потери активов и источников доходов или средств к существованию. Отметила, что как видно по результатам работы ОсОО «ЭААС» установлено, что не имеются какие-либо частные активы или земли и не возникает вопрос вынужденного переселения и что сегодня объявляется дата прекращения помощи. Она спросила, есть ли у кого-либо возражения или предложения по данному вопросу.

Также отметила, во время строительных работ имеет влияние на окружающую среду образование строительных и опасных отходов, которых необходимо удалить безопасным способом и в этом местные органы власти должны подсказать места захоронения/специализированные организации и выдать соответствующие разрешения в случае необходимости. Также, в целях выполнения политики ВБ по раскрытию информации сообщила, что проводится данное обсуждение для учета ваших мнений и мнений школьного комитета.

После представления всей информации участникам представлена возможность выразить мнение относительно планируемых работ и задать вопросы.

Б. Юнусов – завхоз поблагодарил представителей ОРП при МЧС КР и ОсОО «ЭААС» за предоставленную информацию, и поинтересовался относительно обучения учащихся во время строительных работ?

Н. Абдыласова – координатор по мерам безопасности ответила, что с участием всех заинтересованных сторон будет разработан временный план перемещения учеников. Данный план будет разработан с целью обеспечения непрерывного процесса обучения для учащихся во время строительных и ремонтных работ, с рассмотрением различных вариантов временных зданий для обучения и оценки потенциальных рисков/воздействий предлагаемого варианта временного перемещения учеников, с конкретными мероприятиями по снижению этих воздействий до минимума.

Умаров – главный специалист мэрии г. Узген сказал, что в г. Узген идет острая нехватка образовательных учреждений (школы, детские садики). Также отметил, что во время строительных работ будут возникать определенные трудности при временном перемещении учеников во время строительных работ. Крупных зданий для временного размещения учеников, кроме мечети в настоящее время не имеется. Будем прорабатывать этот вопрос.

Х. Парпиев – родитель поинтересовался сроками строительных работ.










Координатор компонента 2 проекта ERIK Э. Биялиев ответил, что команда ОРП при МЧС КР и компания «ЭААС» совместно с органами местного самоуправления начнут проводить соответствующие работы. Подготовленные ПСД пройдут соответствующие экспертизы, после которого пройдет тендер на строительство школы. С учетом всех процедур приблизительно начало строительство школы намечается на весну 2026 года, а сроки строительства составляют примерно 12-18 месяцев.

Участники единогласно отметили, что лучше осуществить новое строительство, так как улучшать старое не будет эффективным, также поблагодарили Всемирный Банк, специалистов ОРП при МЧС КР и ОсОО «ЭААС» за проведенную работу. Также согласились с решениями, рекомендованными в ТЭО и выразили готовность оказать содействие во время строительных работ и активно взаимодействовать по возникающим вопросам.

И по завершению участники данного общественного слушания приняли решение:

1. Единогласно принять рекомендации ОсОО «ЭААС» о строительстве нового здания школы взамен реконструкции старого здания.
2. Одобрить проект ТЭО, в том числе ОВОС и социальный отчет.
3. Подготовить План временного перемещения учеников во время строительных работ и обсудить с заинтересованными сторонами.
4. Объявить дату прекращения помощи – 20.08.2025 г.
5. Оказать ОРП при МЧС КР поддержку в реализации проекта.






Участники встречи:

<u>Матаманова Ж.М</u>	<u>директор</u>	
ФИО	должность	подпись
<u>Амаров С.Т.</u>	<u>Вашкин огуе Мэрриел</u>	
ФИО	должность	подпись
<u>Аргынасова И</u>	<u>ОРП спец. по лицен</u>	
ФИО	должность	подпись
<u>Биялиев Э.</u>	<u>ОРП координатор</u>	
ФИО	должность	подпись
<u>Джурдубов У</u>	<u>ОРП инженер</u>	
ФИО	должность	подпись
<u>Отабаралиева Т</u>	<u>учитель</u>	
ФИО	должность	подпись
<u>Исакова М</u>	<u>учитель</u>	
ФИО	должность	подпись



Этапходибоева А	учитель	подпись
Суртаналиева К	учетчик	подпись
Козубаева Э	мураши	подпись
Камматова А	мураши	подпись
Айтбаева Н	мураши	подпись
Султанова Н	мураши	подпись
Абдулатова С.А	мураши	подпись
Хурчибаева М.	мураши	подпись
Миралиева С.	мураши	подпись
Мурзабаева Ш.	мураши	подпись
Исанова Наргиза	мураши	подпись
Залилова Нурддин	мураши	подпись
Шокиратова Раю	мураши	подпись
Мойдинова Ротима	мураши	подпись
Бозорбаева Садыржан	мураши	подпись
Тошимбаева Гунора хон	мураши	подпись
Кимминова Димарруз	мураши	подпись
Махмудова Ойрохон	мураши	подпись
Нурмамматова Гулм	мураши	подпись
Хурчибаева Райёна	мураши	подпись
Рахход к Малдура	мураши	подпись
Абдусалам к Молларой	мураши	подпись
Махрасуллова Барчинкой	учитель	подпись
Нартиев Халилжан	расчет	подпись









Юнусов	Бохатир	Завхоз	
ФИО		должность	подпись
Гойинбардиев	Жоробая	Сторож	
ФИО		должность	подпись
Абдуллаев	Олимсали	Сангас	
ФИО		должность	подпись
Султонов	Инданбой	Сторож	
ФИО		должность	подпись
Талимурзаева	Махмудали	учитель	
ФИО		должность	подпись
ФИО		должность	подпись

**Список участников**  
**общественного обсуждения проекта технико-экономического обоснования (ТЭО)**  
**строительства/реконструкции, в том числе ОВОС и социальных аспектов**

Дата: 21 августа 2025 года








Время: 11.00 ч.

Место: г.Узген, Узгенский район Ошская область, СШ №3 им.Бабур

№	ФИО	Должность	Контакты	Подпись
1.	Маманова Ж.	Директор	0771-17-63-08	
2.	Абдукаримов А	Раковод, шарафидин Б.Б.Б. башка адими.	0550480093	
3.	Жадиратова И.С.	Зав. Ч ВР в нар. службе ОШ	0551760802	
4.	Домбурганова Т	учитель	0556-19-19-34	
5.	Исакова М	учитель	0553-09-90-74	
6.	Домбурганова А	учитель	077 11 70 56	



7.	Сунананцева К	ученица	0559117471	<i>[Signature]</i>
8.	Козубаева Э.	ученица	077421028	<i>[Signature]</i>
9.	Катанова Р.	ученица	0558657339	<i>[Signature]</i>
10.	Аймбетова Н.	ученица	0559707772	<i>[Signature]</i>
11.	Акуамова Н.	ученица	0554006186	<i>[Signature]</i>
12.				
13.	Абдураманова С.А	ученица	0709544557	<i>[Signature]</i>
14.	Тыркубаева М	ученица	0777-82-32-02	<i>[Signature]</i>
	Муродова С	ученица	0558683666	<i>[Signature]</i>

15.	Мурзабаева Д.	учитель	0550 555-880	
16.	Исанбаева Коргула	учитель	0550 917577	
17.	Земцова Нурайна	мураши	0716 175015	
18.	Токтогунова Рама	мураши	0997 006501	
19.	Майдинова Зотима	мураши	0551 63 3347	
20.	Бажарбаева Азбарсан	мураши	0555 55 5050	
21.	Кимсанова Д.Т	мураши	0553 141919	
22.	Томишбаева Т	мураши	0558 80 89-58	



23.	Макуцова Олеся	сурами	0556-53-00-76	Муж
24.	Глушанина Елена	сурами	055889-89-49	Муж
25.	Врубцова Татьяна	сурами	0999-17-20-09	Муж
26.	Варког Мария	сурами	0997 00 83 57	Муж
27.	Агуцаева Мария	сурами	0551 882858	Муж
28.	Макарова Евгения	сурами	0470-37-38-55	Муж
29.	Тарасов Александр	погреб Камнет	0556-16-06-14	Муж
30.	Тонко Татьяна	Заброс	0551 18.12.02	Муж



31.	Гондэргуб школада	Стром	0557 23-05-64	TR
32.	Сымондоев Шыгуаидек	Смолом	0554 002780	<del>TR</del>
33.	Абдураманов Аманжол	Сайттехник	0553 421875	TR
34.	Гусев Александр	мобильный оператор узбеки	0502-32-52-67	TR
35.				
36.				
37.				
38.				
39.				
40.				
41.				
42.				

Photo of public consultations





## Public hearing materials ESMP

**ПРОТОКОЛ**  
**общественного обсуждения**  
**Плана управления окружающей и социальной средой (ПУОСС)**  
**для школы им. Бабура**

**СШ № 3 им. Бабура**

**Дата:** 11.02.2026 г.

**Время:** 11.00

**Место:** Ошская область, г. Узген

**Повестка дня:**

1. Ознакомление заинтересованных сторон, в том числе и школьного комитета с Планом управления окружающей и социальной средой (далее - ПУОСС), подготовленного для школы СШ № 3 им. Бабура Отделом реализации проектов при МЧС КР, представление краткого обзора предлагаемых мероприятий, отраженных в ПУОСС.
2. Обсуждение представленной информации у заинтересованных сторон, представление исчерпывающих ответов на возникающие вопросы, а также учет общественного мнения.
3. Одобрение ПУОСС с заинтересованными сторонами и членами школьного комитета.

Цель данной встречи – раскрытие информации обозначенных в ПУОСС, одобрение запланированных работ в проектной зоне со стороны заинтересованных сторон.

Докладчик:

- ✓ Отдел реализации проектов при Министерстве чрезвычайных ситуаций КР (ОРП при МЧС КР).

М. Скаков – специалист по мерам безопасности ОРП поприветствовал участников встречи, открыл общественное обсуждение, ознакомил о целях и задачах данного обсуждения и представил презентацию и информацию о ПУОСС. Также М. Скаков отметил, что ПУОСС подготовленный в соответствии с защитной политикой Всемирного Банка и Рамочным документом по экологическому и социальному управлению (РДУСЭМ) проекта ERIK. Отметил, что ПУОСС включает в себя соответствующие меры для обеспечения соблюдения экологических и социальных стандартов Всемирного банка.

После предоставления основной информации М. Скаков подробно рассказал об основных рисках/воздействиях на окружающую и социальную среду и предусмотренные меры по их смягчению, а также плана мониторинга выполнения данного плана.

Специалист по мерам безопасности А. Кожокулов обозначил, что ПУОСС предназначен для обязательного выполнения специалистами по мерам безопасности ОРП, школьным комитетом, техническим надзором, администрацией школы для ведения мониторинга за выполнением мер по экологической и социальной безопасности во время строительных работ подрядчиком.

После представления информации о ПУОСС, также социальных мер по обеспечению безопасности населения и рабочих были заданы вопросы со стороны местного сообщества.

М. Ураимова – член родительского комитета поинтересовалась перемещением учеников во время реконструкции?

А. Кожокулов – специалист по мерам безопасности, Х. Ибрагимов – социолог ОсОО «ЭААС» ответили, что во время реконструкции школы учащиеся будут размещены в двух местах:

1) начальные классы (с 1 по 4 классы) будут учиться в СШ им. Ч. Айтматова;

2) средние и старшие классы будут обучаться в мечети, находящийся рядом со школой. При этом во время обучения мечеть будет использоваться как школьное учреждение.

И. Ибрагимов – глава квартального комитета поинтересовался сроками начала реконструкционных работ школы?

М. Скаков – специалист по мерам безопасности ответил, что в настоящее время проводятся соответствующие работы. Далее, согласованные документы будут направлены на проведение соответствующих экспертиз. После этого будет объявляться тендер на реконструкцию школы. Учитывая вышеизложенное, приблизительное начало реконструкции школы намечается на июнь 2026 года.

К. Матанова – директор школы поблагодарила представителей ОРП за предоставленную информацию, пожелала дальнейших успехов в деятельности и отметила, что администрация школы, родители, ОМСУ будут оказывать всяческое содействие в реализации проекта.



Участники общественного обсуждения поблагодарили представителей ОРП при МЧС КР, согласились с Планом управления окружающей и социальной средой и предлагаемыми мероприятиями. Также выразили готовность оказать содействие во время строительных работ и активно взаимодействовать по возникающим вопросам, и встречу решено было завершить.

И по завершению участники данного общественного слушания приняли **решения**:

1. Одобрить План управления окружающей и социальной средой.
2. Оказать поддержку в реализации проекта.

Участники встречи:

Ураишев Султанов	ФИО	отряд эшелер комитет	должность	Ураишев	подпись
Забитов Забитов	ФИО	Учитель ча	должность	Забитов	подпись
Султанов Султанов	ФИО	Учительница	должность	Султанов	подпись
Тарпишев Халимов	ФИО	Комитет радикалки	должность	Тарпишев	подпись
Бадраханов Касимжанов	ФИО	Фанончи	должность	Бадраханов	подпись
Матаманов Матаманов	ФИО	Казимбек	должность	Матаманов	подпись
Садиков Кабиталиев	ФИО	Тулган	должность	Садиков	подпись
Радищев Радищев	ФИО	Ирина	должность	Радищев	подпись
Махамбеталиев Махамбеталиев	ФИО	Ирина	должность	Махамбеталиев	подпись
Худайбергалиев Худайбергалиев	ФИО	Учительница	должность	Худайбергалиев	подпись
Худайбергалиев Худайбергалиев	ФИО	Учительница	должность	Худайбергалиев	подпись
Дюсенов Дюсенов	ФИО	Учительница	должность	Дюсенов	подпись
Дюсенов Дюсенов	ФИО	Учительница	должность	Дюсенов	подпись
Ибрагимов Ибрагимов	ФИО	Завхоз	должность	Ибрагимов	подпись
	ФИО		должность		подпись
	ФИО		должность		подпись

Список участников  
встречи общественного обсуждения  
Плана управления окружающей и социальной средой (ПУОСС)



Дата: 11.02 2026 г.

Время: 11.00

Место: Ошская область, г. Узген, СШ № 3 им. Бабура

	ФИО	Должность	Контакты	Подпись
1.	Ураилова Мухеббат Турсунбаевна	ОМА 2-ге комитет	0552 109219	
2.	Абдувапизарова Зария Турдубоевна	Учитель по естество	0555 937044	
3.	Муршинова Мурта- рай Азизжановна	Учитель по физике	0990 09 99 51	
4.	Тариев Халимжан Хурчибаевич	радиотехнически комитет	0226-16-06-14	
5.	Маманова Кизилбек Мамановна	Директор	0441-27-63-09 0556-82-82-23	
6.	Жадыракунова Фанохон Касимжановна	соц. пед	0559-71-76-70	

7.	Садыкова Дилмурат Увайитамовна	ОББ	0559195419	
8.	Жадыракунова Ирада Саитбакиевна	ОББ	0551760802	
9.	Махамбетовна к Дилдора	мураши	0555 14.19.31	
10.	Абдурашимова Завлатан Абдукариповна	мураши	0552323309	
11.	Жадыраева Мухабаб	мураши	0557857500	
12.	Аморовбекова Нилмурат	мураши	0555780249	
13.	Юнусов Бахтиёр	Завхоз	0551181202	
14.	Ибрагимов Уктайор.	МАБ-6:Башкир	0552000544	

15.	Συγαν' διαρχεια Σοφιστικ	υπηρεσιες	0551-57-40-77	
16.	Υπηρεσιες Κοινων	Επιμεληση	0866 62-68 26	
17.				
18.				
19.				
20.				
21.				
22.				