Temple Construction Progress Report (current as of 4/1/2025)

Preliminary Notes: Of the Church's 367 temples, 202 are in operation. 1 is being prepared for its dedication, with 4 more being prepared for their public open houses. 3 temples are awaiting the announcement of their opening arrangements, with 3 nearly completed, 3 nearing completion, 4 approaching completion, 31 in various stages of construction, and full-scale construction pending for 6 more. Renovations are underway for 8 previously dedicated temples. The Church has also announced preliminary plans to renovate 1 more temple (Logan Utah), which could start in 2025 or 2026.

Of the **110** currently announced temples, **5** are being prepared for their respective groundbreakings, while groundbreaking announcements are pending for **3** others. Site locations have been confirmed and exterior renderings released for an additional **29**, while **19** more have confirmed site locations (and are awaiting the release of an exterior rendering). Since temples in the United States are often approved more swiftly than their counterparts elsewhere, the **11** announced in the United States in October 2023 and April and October 2024 could see official details announced soon. The confirmation of official information is pending for **5** additional temples outside the United States, while the remaining **38** temples await the announcement of more official information.

President Nelson has announced roughly 50% of the 367 temples (185). Recent statements from several Church leaders indicate that the unprecedented period of temple building will continue for the foreseeable future. A statement by the current Utah Area President (Elder Kevin W. Pearson) suggested that the Church hopes to have 500 temples in any phase by the 200th anniversary of the restoration of the Church (Saturday, April 6, 2030).

Given statements from other Church leaders and recent developments that have helped accelerate temple construction, it is more than likely that a minimum of 300 temples will be dedicated by or before that bicentennial date. With 5.01 years to dedicate the remaining 98 temples, the Church could achieve that goal if roughly 19.56 temples were dedicated each year between now and then.

Preparing for dedication (1 temple):

203. Auckland New Zealand Temple: Preparing for the dedication, which will occur on Sunday, April 13, 2025.

Preparing for the public open house (4 temples):

204. Nairobi Kenya Temple: Preparing for the public open house (which will run from Thursday, April 17 through Saturday, May 3, 2025, except for the Sundays of April 20 and 27). The dedication will occur on **Sunday**, **May 18, 2025**.

205. Abidjan Côte d'Ivoire Temple: Preparing for the public open house (which will run from Thursday, May 1 through Saturday, May 17, 2025, except for the Sundays of May 4 and 11). The dedication will occur on **Sunday**, **May 25, 2025.**

206. Syracuse Utah Temple: Preparing for the public open house (which will run from Saturday, May 10 through Saturday, May 31, 2025, except for the Sundays of May 11, 18, or 25, 2025). The dedication will occur on **Sunday, June 8, 2025.**

207. Farmington New Mexico Temple: Preparing for the public open house (which will run from Thursday, July 17 through Saturday, August 2, 2025, except for the Sundays of May 11, 18, or 25, 2025). The dedication will occur on **Sunday, August 17, 2025.**

Awaiting the Announcement of Opening Arrangements (3 temples):

- **208.** Grand Junction Colorado Temple: Major construction has been completed; the Temple Department is applying the finishing touches; the first temple leaders have been called. The dedication could occur on *Sunday, August 24, 31, or September 7, 2025*.
- **209.** Bahia Blanca Argentina Temple: Major construction has been completed; the Temple Department is applying the finishing touches; the first temple leaders have been called. The dedication could occur on *Sunday, September 14, 21, or 28, 2025*.
- 210. Antofagasta Chile Temple: Major construction has been completed; the Temple Department is applying the finishing touches; the first temple leaders have been called. The dedication could occur on *Sunday*, *October 12*, 19, or 26, 2025.

Nearly Completed (3 temples):

- 211. Elko Nevada Temple: Major construction is nearing completion; the first temple leaders have been called. The dedication could occur on *Sunday, September 7, 14, or 21, 2025*.
- 212. Burley Idaho Temple: Major construction is nearing completion; the furniture has been delivered; the first temple leaders have been called. The dedication could occur on *Sunday*, *September 14*, 21, or 28, 2025.
- 213. Alabang Philippines Temple: Major construction is nearing completion; the construction barrier has been removed; the first temple leaders have been called. The dedication could occur on *Sunday, October 12, 19, or 26, 2025*.

Nearing Completion (3 temples):

- 214. Harare Zimbabwe Temple: The exterior lighting is operational; landscaping and interior work are well underway; the first temple leaders have been called. The dedication could occur on *Sunday, October 26, November 2, or 9, 2025*.
- 215. Davao Philippines Temple: The exterior lighting is operational; interior work and landscaping are progressing; the first temple leaders have been called. The dedication could occur on *Sunday, November 9, 16, or 23, 2025*.
- 216. Lindon Utah Temple: Stone cladding and hardscaping are well underway; grass sod has been laid; installing art glass; the interior finish work and landscaping are progressing; the first temple leaders have been called. The dedication could occur on *Sunday, December 7 or 14*, 2025, or *January 11*, 2026.

Approaching Completion (4 temples):

- 217. Phnom Penh Cambodia Temple: Installing art glass; the landscaping and interior work are progressing. The dedication could occur on *Sunday, January 25, February 1, or 8, 2026*.
- **218.** Ephraim Utah Temple: Installing the stained-glass windows; stone cladding is underway. The dedication could occur on *Sunday, February 8, 15, or 22, 2026.*
- 219. Montpelier Idaho Temple: Lighting has been installed inside the steeple; the entrance door frame has been installed; installing the hardscape for the grounds; interior work is progressing. The dedication could occur on *Sunday*, *February 22*, *March 1*, or 8, 2026.

220. Cleveland Ohio Temple: Exterior cladding has been completed; installing stained-glass windows. The dedication could occur on *Sunday, March 8, 15, or 22, 2026.*

Dedication estimated in 2026 (10 temples):

- 221. Port Moresby Papua New Guinea Temple: Installing stained glass; finishing the exterior walls. The dedication could occur on *Sunday*, *April 12*, *19*, *or 26*, *2026*.
- 222. Pago Pago American Samoa Temple: Installing the art glass windows and exterior moldings; the landscaping and interior work are progressing. The dedication could occur on *Sunday, May 9, 16, or 23, 2026.*
- 223. Willamette Valley Oregon Temple: Exterior cladding is underway; landscaping and interior work are progressing. The dedication could occur on *Sunday, June 7, 14, or 21, 2026*.
- 224. Bacolod Philippines Temple: The cupola has been installed; stone cladding is nearing completion; landscaping and interior work are progressing. The dedication could occur on *Sunday, July 5, August 2, or 9, 2026.*
- 225. Managua Nicaragua Temple: Exterior cladding and sheathing are underway; the landscaping and interior work are progressing. The dedication could occur on *Sunday, August 23, 30, or September 6, 2026.*
- 226. Yorba Linda California Temple: Planting vegetation on the grounds; installing the ornamental fence; cladding the exterior walls; interior work is progressing. The dedication could occur on *Sunday*, *September 6*, 13, or 20, 2026.
- 227. Neiafu Tonga Temple: Roofing has been completed; the scaffolding has been removed from the spire; the landscaping and interior work are progressing. The dedication could occur on *Sunday, October 11, 18, or 25, 2026.*
- 228. Miraflores Guatemala City Guatemala Temple: Exterior stone cladding is underway; the interior work is progressing. The dedication could occur on *Sunday*, *November 1*, 8, or 15, 2026. 229. Smithfield Utah Temple: Installing art glass; stone cladding is underway; interior work is progressing. The dedication could occur on *Sunday*, *November 15*, 22, or 29, 2026.
- 230. Belo Horizonte Brazil Temple: The exterior cladding and hardscaping are underway. The dedication could occur on *Sunday, November 29, or December 6 or 13, 2026.*

Dedication estimated in 2026-2027 (3 temples):

- 231. Fort Worth Texas Temple: The exterior cladding and sheathing are underway; the hardscape is being installed; the meetinghouse has been roofed. The dedication could occur on *Sunday*. *November 29*, *December 6 or 13*, 2026.
- 232. Knoxville Tennessee Temple: Stone cladding is underway; sheathing and weatherproofing the exterior. The dedication could occur on *Sunday. December 6 or 13, 2026, or January 10, 2027.*
- 233. Modesto California Temple: The steeple frame has been installed; the stone cladding has been started. The dedication could occur on *Sunday, December 13, 2026, or January 10 or 17, 2027.*

Dedication estimated in 2027 (12 temples):

234. Torreon Mexico Temple: Exterior cladding is underway. The dedication could occur on Sunday, January 10, 17, or 24, 2027.

- 235. Port Vila Vanuatu Temple: The prefabricated modules have been installed; the windows are being installed. The dedication could occur on *Sunday*, *February 7*, *14*, *or 21*, 2027.
- 236. San Luis Potosi Mexico Temple: Modules and glass windows have been installed; the upper structures have been framed. The dedication could occur on Sunday, March 7, 14, or 21, 2027.
- 237. Freetown Sierra Leone Temple: Framing the temple steeple; a new missionary couple has arrived to supervise the construction process. The dedication could occur on *Sunday, April 11*, 18, or 25, 2027.
- 238. Lubumbashi Democratic Republic of the Congo Temple: Building the concrete structural frame. The dedication could occur on *Sunday, May 9, 16, or 23, 2026*.
- 239. Queretaro Mexico Temple: Building the reinforced concrete structural walls. The dedication could occur on *Sunday, June 6, 13, or 20, 2027*.
- 240. Kaohsiung Taiwan Temple: Building the structural walls for the steeple pedestal; roofs have been added to the ancillary buildings. The dedication could occur on *Sunday. July 4, August 1 or 8, 2027.*
- 241. Santa Cruz Bolivia Temple: The concrete exterior walls have been installed; building the roof structures. The dedication could occur on *Sunday, August 22, 29, or September 5, 2027.*
- 242. Wichita Kansas Temple: Sheathing the exterior; the steeple frame is in place; the windows have been installed. The dedication could occur on *Sunday, September 5, 12, or 19, 2027*.
- 243. Cody Wyoming Temple: Framing the upper structures of the temple; the floor slab for the distribution center has been poured. The dedication could occur on *Sunday, October 10, 17, or 24, 2027.*
- 244. Bengaluru India Temple: Construction has been temporarily delayed; the concrete structural frames for the temple and ancillary building are in place; the window openings have been shuttered. The dedication could occur on *Sunday, November 7, 14, or 21, 2027*.
- 245. Ribeirão Preto Brazil Temple: Erecting the exterior walls. The dedication could occur on *Sunday, December 5, 12, or 19, 2027.*

Dedication estimated in 2027-2028 (2 temples):

246. Santiago West Chile Temple: Erecting the reinforced concrete structural walls. The dedication could occur on *Sunday, December 12 or 19, 2027, or January 9, 2028.* 247. Londrina Brazil Temple: Structural framing is underway. The dedication could occur on *Sunday, December 19, 2027, or January 9 or 16, 2028.*

Dedication estimated in 2028 (4 temples):

- 248. Austin Texas Temple: Framing the superstructure. The dedication could occur on Sunday, January 9, 16, or 23, 2028.
- 249. Teton River Idaho Temple: Foundation work and underground utilities are underway. The dedication could occur on *Sunday, January 16, 23, or 30, 2028*.
- 250. Grand Rapids Michigan Temple: Installing the foundation; constructing the ancillary building; preparing the ground for the parking lot. The dedication could occur on *Sunday, January 23, 30, or February 6, 2028*.
- 256. Cagayan de Oro Philippines Temple: Framing the temple superstructure. The dedication could occur on *Sunday, February 20, 27, or March 5, 2028*.

Full-scale Construction Pending (6 temples):

- 251. Tarawa Kiribati Temple: The groundbreaking ceremony was held on Saturday, November 2, 2024; the dedication estimate is TBD whenever full-scale construction is underway.
- 252. Cali Colombia Temple: The groundbreaking ceremony was held on Saturday, March 1,
- 2025; the dedication estimate is TBD whenever full-scale construction is underway.
- 253. Birmingham England Temple: The groundbreaking ceremony was held on Saturday, March 22, 2025; the dedication estimate is TBD whenever full-scale construction is underway.
- 254. Antananarivo Madagascar Temple: The groundbreaking ceremony was held on Saturday, March 15, 2025; the dedication estimate is TBD whenever full-scale construction is underway.
- 257. Tacloban City, Philippines Temple: The groundbreaking ceremony was held on January 18, 2025; the dedication estimate is TBD whenever full-scale construction is underway.
- 262. Heber Valley Utah Temple: The groundbreaking ceremony was held on Saturday, October 8, 2022; the dedication estimate is TBD whenever full-scale construction is underway.

Renovation underway (8 temples):

- **45.** San Diego California Temple: The exterior refurbishment has been completed; the interior work and landscaping are progressing. The rededication could occur on *Sunday, October 12, 19, or 26, 2025*.
- **46.** Orlando Florida Temple: The renovation is progressing. The rededication could occur on *Sunday, April 12, 19, or 26, 2026.*
- **54.** Anchorage Alaska Temple: The current temple is open during the new temple's construction. Forming the exterior walls and steeple; the steel framing is progressing. The rededication is estimated to occur on *Sunday, October 11, 18, or 25, 2026*.
- **70.** Kona Hawaii Temple: Forming and pouring the basement walls. The dedication could occur on *Sunday, December 6 or 13, 2026, or January 10, 2027.*
- **119.** Manhattan New York Temple: Sheathing the exterior walls with gypsum boards. The rededication is estimated to occur on *Sunday, August 8, 15, or 22, 2027.*
- **4.** Salt Lake Temple: Placing sculptures on Temple Square; building the sealing wing and north and south pavilions; renovations underway on the Lion House, Beehive House, and JSMB. A public open house celebration is scheduled to occur in **April-October 2027**, with the rededication likely to follow on *December 5-12*, 2027, or *January 9-16*, 2028.
- **15.** Provo Utah Rock Canyon Temple: Structural steel framing is underway. The rededication is estimated to occur on *Sunday, April 9, 23, or 30, 2028*.
- **34.** Stockholm Sweden Temple: Foundation work is underway. The rededication is estimated to occur on *Sunday, June 11, 18, or 25, 2028*.

Preliminary Renovation Plans Announced (1 temple):

2. Logan Utah Temple: The Church announced the planned renovation for this temple in October 2018, and confirmation of the official details could be announced in October 2026 or April 2027, following the dedication of the Smithfield Utah Temple.

Groundbreaking Scheduled (5 temples):

255. Lethbridge Alberta Temple: Preparing for the groundbreaking ceremony, which is scheduled to occur on **Saturday**, **April 26**, **2025**; the dedication estimate is TBD, whenever full-scale construction is underway.

- 258. Lagos Nigeria Temple: Preparing for the groundbreaking ceremony, which is scheduled to occur on **Saturday, May 10, 2025**; the dedication estimate is TBD, whenever full-scale construction is underway.
- 259. Natal Brazil Temple: Preparing for the groundbreaking ceremony, which is scheduled to occur on **Saturday, May 17, 2025**; the dedication estimate is TBD, whenever full-scale construction is underway.
- 260. Benin City Nigeria Temple: Preparing for the groundbreaking ceremony, which is scheduled to occur on **Saturday, May 24, 2025**; the dedication estimate is TBD, whenever full-scale construction is underway.
- 261. Budapest Hungary Temple: Preparing for the groundbreaking ceremony, which is scheduled to occur on **Saturday**, **June 21**, **2025**; the dedication estimate is TBD, whenever full-scale construction is underway.

Groundbreaking Announcement Pending (3 temples):

- 264. Vancouver Washington Temple: The site location was confirmed on February 26, 2024, with an exterior rendering released on September 3, 2024. The project passed a city environmental review on January 16, 2025; preliminary site work is underway. The groundbreaking is estimated to occur in *mid-2025*.
- 265. Cuernavaca Mexico Temple: The site location was confirmed on January 16, 2024, with an exterior rendering released on December 23, 2024. Tree removal and ground preparations are underway. The groundbreaking is estimated to occur in *mid-2025*.
- 266. Singapore Temple: The site location was confirmed on October 10, 2022, with an exterior rendering released on December 19, 2022. The temple property has been turned over to the Special Projects Division, and a general contractor has been selected. The groundbreaking is estimated to occur in *mid-2025*.

Site Location Confirmed; Exterior Rendering Released (29 temples):

267. Lone Mountain Nevada Temple: The site location was confirmed on December 12, 2022, and an exterior rendering was released on February 26, 2024. The City Council approved the temple (with conditions) on July 17, 2024. The civil engineering plans are being developed; a court complaint has been dismissed. The groundbreaking is estimated to occur in *mid-2025*. 268. Bakersfield California Temple: The site location was confirmed on July 25, 2023, and an exterior rendering was released on January 8, 2024. Seeking a zoning modification to accommodate the building height and conducting an environmental impact review, the groundbreaking is estimated to occur in *mid-2025*.

269. Tampa Florida Temple: The site location was confirmed on October 31, 2022, with a new location announced on April 22, 2024. The exterior rendering was released on March 20, 2023. The groundbreaking is estimated to occur in *mid-2025*.

<u>Note:</u> Because the Church changed the location of this temple, I assume that approvals for the new location may take longer than anticipated. Therefore, it was advisable to move this temple down on this list.

270. McKinney Texas Temple: The site location was confirmed on December 4, 2023, and an exterior rendering was released on February 26, 2024. The local government denied the original plans, but a compromise was reached during mediation. With the city unwilling to honor its end

- of the agreement, the Church notified the city of its intent to file a lawsuit regarding the matter. The groundbreaking is estimated to occur in *mid-to-late 2025*.
- 271. Cape Town South Africa Temple: The site location was confirmed, and the exterior rendering was released on December 7, 2021. The groundbreaking is estimated to occur in *mid-to-late 2025*.
- 272. Oslo Norway Temple: The site location was confirmed, and the exterior rendering was released on May 1, 2023. The groundbreaking is estimated to occur in *mid-to-late 2025*.
- 273. Barcelona Spain Temple: The site location was confirmed on January 9, 2023, and the exterior rendering was released on November 20, 2023. The groundbreaking is estimated to occur in *mid-to-late 2025*.
- 274. La Paz Bolivia Temple: The site location was confirmed on August 28, 2023, with an exterior rendering released on January 22, 2024. The groundbreaking is estimated to occur in *mid-to-late 2025*.
- 275. Teresina Brazil Temple: The site location was confirmed on August 28, 2023, with an exterior rendering released on February 12, 2024. The groundbreaking is estimated to occur in *late 2025*.
- 276. Maceió Brazil Temple: The site location was confirmed on March 6, 2023, with an exterior rendering released on May 13, 2024. The groundbreaking is estimated to occur in *late 2025*.
- 277. Huehuetenango Guatemala Temple: The site location was confirmed on March 20, 2023, with an exterior rendering released on May 13, 2024. The groundbreaking is estimated to occur in *late 2025*.
- 278. Wellington New Zealand Temple: The site location was confirmed on November 28, 2022, with an exterior rendering released on June 17, 2024. The groundbreaking is estimated to occur in *late 2025- early 2026*.
- 279. João Pessoa Brazil Temple: The site location was confirmed on November 20, 2023, with an exterior rendering released on July 8, 2024. The groundbreaking is estimated to occur in *late* 2025- early 2026.
- 280. San Jose California Temple: The site location was confirmed on August 28, 2023, with an exterior rendering released on November 11, 2024. The groundbreaking is estimated to occur in *early 2026*.
- 281. Fairbanks Alaska Temple: The site location was confirmed, and the exterior rendering was released on November 25, 2024. The groundbreaking is estimated to occur in *early 2026*.
- 282. Mexico City Benemérito Mexico Temple: The site location was confirmed on October 31, 2022, and an exterior rendering was released on December 16, 2024. The groundbreaking is estimated to occur in *early 2026*.
- 283. Harrisburg Pennsylvania Temple: The site location was confirmed on October 30, 2023, and an exterior rendering was released on December 16, 2024. The groundbreaking is estimated to occur in *early 2026*.
- 284. Jacksonville Florida Temple: The site location was confirmed on February 20, 2024, with an exterior rendering released on December 16, 2024. The groundbreaking is estimated to occur in *early to mid-2026*.
- 285. Springfield Missouri Temple: The site location was confirmed on June 17, 2024, with an exterior rendering released on December 16, 2024. The groundbreaking is estimated to occur in *early to mid-2026*.

- 286. Winchester Pennsylvania Temple: The site location was confirmed on October 30, 2023, with an exterior rendering released on December 16, 2024. The groundbreaking is estimated to occur in *early to mid-2026*.
- 287. Toluca Mexico Temple: The site location was confirmed on November 20, 2023, with an exterior rendering released on December 23, 2024. The groundbreaking is estimated to occur in *mid-2026*.
- 288. Cincinnati Ohio Temple: The site location was confirmed on April 29, 2024, with an exterior rendering released on December 23, 2024. The groundbreaking is estimated to occur in *mid-2026*.
- 289. Des Moines Iowa Temple: The site location was confirmed on April 29, 2024, with an exterior rendering released on December 23, 2024. The groundbreaking is estimated to occur in *mid-2026*.
- 290. Missoula Montana Temple: The site location was confirmed on November 4, 2024, with an exterior rendering released on December 23, 2024. The groundbreaking is estimated to occur in *mid-2026*.
- 291. Tacoma Washington Temple: The site location was confirmed on September 16, 2024, with an exterior rendering released on December 23, 2024. The groundbreaking is estimated to occur in *mid-2026*.
- 292. Brussels Belgium Temple: The site location was confirmed on June 17, 2024, with an exterior rendering released on January 13, 2025. Seeking permits to convert an office building into a religious venue. The groundbreaking is estimated to occur in *mid-to-late 2026*.
- 293. Tuguegarao City Philippines Temple: The site location and exterior rendering were released on February 18, 2025. The groundbreaking could occur in *mid-to-late 2026*.
- 294. Lehi Utah Temple: The site location was confirmed on April 22, 2024, with an exterior rendering released on February 24, 2025. The groundbreaking is estimated to occur in *mid-to-late 2026*.
- 295. Retalhuleu Guatemala Temple: The site location was confirmed and an exterior rendering was released on March 31, 2025. The groundbreaking is estimated to occur in *mid-to-late 2026*.

Site Location Confirmed (19 temples):

- 296. Kananga Democratic Republic of the Congo Temple: The site location was confirmed on April 15, 2024. Site inspections and preparations are underway. The groundbreaking is estimated to occur in *early to mid-to-late 2026*.
- 297. Vitoria Brazil Temple: The site location was confirmed on February 27, 2023. The former buildings on the site have been demolished, and the site has been cleared. The groundbreaking is estimated to occur in *mid-to-late 2026*.
- 298. Charlotte North Carolina Temple: The site location was confirmed on May 30, 2023, and the former home has been demolished. Some site clearing is underway. The groundbreaking is estimated to occur in *mid-to-late 2026*.
- 299. Vienna Austria Temple: The site location was confirmed on October 30, 2023. Grass has been sown over the drilled boreholes that measured the groundwater. The groundbreaking is estimated to occur in *late 2026*.
- *300*. São Paulo East Brazil Temple: The site location was confirmed on October 31, 2022. The groundbreaking is estimated to occur in *late 2026*.

- <u>Note:</u> This temple's confirmed location will be in the Vila Carrão area. As a result, when the temple's official name is announced, it will likely be either the São Paulo Brazil Vila Carrão Temple or simply the Vila Carrão Brazil Temple.
- 301. Santos Brazil Temple: The site location was confirmed on November 28, 2022. The groundbreaking is estimated to occur in *late 2026*.
- *302.* Kumasi Ghana Temple: The site location was confirmed on May 1, 2023. The groundbreaking is estimated to occur in *late 2026-early 2027*.
- *303.* Viña del Mar Chile Temple: The site location was confirmed on November 6, 2023. The groundbreaking is estimated to occur in *early 2027*.
- *304.* Cusco Peru Temple: The site location was confirmed on January 29, 2024. The groundbreaking is estimated to occur in *early 2027*.
- *305.* Iquitos Peru Temple: The site location was confirmed on January 29, 2024. The groundbreaking is estimated to occur in *early 2027*.
- 306. Jakarta Indonesia Temple: The site location was confirmed on March 4, 2024. The groundbreaking is estimated to occur in *early 2027*.
- 307. Osaka Japan Temple: The site location was confirmed on March 4, 2024. The groundbreaking is estimated to occur in *early 2027*.
- 308. Savai'i Samoa Temple: The site location was confirmed on March 11, 2024. The groundbreaking is estimated to occur in *early 2027*.
- 309. West Jordan Utah Temple: The site location was confirmed on April 22, 2024. The groundbreaking is estimated to occur in *early to mid-2027*.
- 310 Tulsa Oklahoma Temple: The site location was confirmed on August 12, 2024. The groundbreaking is estimated to occur in *early to mid-2027*.
- *311.* Colorado Springs Colorado Temple: The site location was confirmed on November 4, 2024. The groundbreaking is estimated to occur in *early to mid-2027*.
- 312. Buenos Aires City Center Argentina Temple: The site location was confirmed on December 16, 2024. The groundbreaking is estimated to occur in *early to mid-2027*.
- 313. Huntsville Alabama Temple: The site location was confirmed on January 21, 2025. The groundbreaking is estimated to occur in *early to mid-2027*.
- 314. Culiacan Mexico Temple: The site location was confirmed on February 19, 2025. The groundbreaking is estimated to occur in *early to mid-2027*.

Announced Temples in the United States For Which Details May Soon Be Confirmed (11 temples):

- 315. Kahului Hawaii Temple: The temple is in the planning and approval phase. The site location has yet to be announced.
- *315.* Roanoke Virginia Temple: The temple is in the planning and approval phase. The site location has yet to be announced.
- 316. Yuma Arizona Temple: The temple is in the planning and approval phase. The site location has yet to be announced.
- *317.* Houston Texas South Temple: The temple is in the planning and approval phase. The site location has yet to be announced.
- *318.* Honolulu Hawaii Temple: The temple is in the planning and approval phase. The site location has yet to be announced.

- 319. Couer d'Alene Idaho Temple: The temple is in the planning and approval phase. The site location has yet to be announced.
- *320.* Queen Creek Arizona Temple: The temple is in the planning and approval phase. The site location has yet to be announced.
- *321.* El Paso Texas Temple: The temple is in the planning and approval phase. The site location has yet to be announced.
- *322.* Milwaukee Wisconsin Temple: The temple is in the planning and approval phase. The site location has yet to be announced.
- *323.* Summit New Jersey Temple: The temple is in the planning and approval phase. The site location has yet to be announced.
- *324.* Price Utah Temple: The temple is in the planning and approval phase. The site location has yet to be announced.

Official Confirmation Pending (5 temples):

- 325. Victoria British Columbia Temple: Acquiring temple site; the official site confirmation is pending; the Church could release official details sometime in *mid-to-late 2025*.
- *326.* Dubai United Arab Emirates Temple: Elder Bednar visited the general temple location in late October 2021. The Church could release official details sometime in *late 2025*.
- 327. Pachuca Mexico Temple: The official site location is pending confirmation, which could be provided in *late 2025*.
- 328. Beira Mozambique Temple: The official site location is pending confirmation, which could be provided in *late 2025- early 2026*.
- 329. Maracaibo Venezuela Temple: The official site location is pending confirmation, which could be provided in *early to mid-2026*.

Announced Temples for which the announcement of official information is pending (38 temples):

- <u>330.</u> (Moscow) Russia Temple: The temple is in the planning and approval phase. The exact city has yet to be announced. The site location is unknown.
- <u>331.</u> Shanghai People's Republic of China Temple: The temple is in the planning and approval phase. The site location is unknown.
- <u>332.</u> Monrovia Liberia Temple: The temple is in the planning and approval phase. The site location has yet to be announced.
- <u>333.</u> Brazzaville Republic of the Congo Temple: The temple is in the planning and approval phase. The site location has yet to be announced.
- <u>334.</u> Busan Korea Temple: The temple is in the planning and approval phase. The site location has yet to be announced.
- <u>335.</u> Naga Philippines Temple: The temple is in the planning and approval phase. The site location has yet to be announced.
- <u>336.</u> Santiago Philippines Temple: The temple is in the planning and approval phase. The site location has yet to be announced.
- <u>337.</u> Eket Nigeria Temple: The temple is in the planning and approval phase. The site location has yet to be announced.
- <u>338.</u> Chiclayo Peru Temple: The temple is in the planning and approval phase. The site location has yet to be announced.

- <u>339.</u> Tula Mexico Temple: The temple is in the planning and approval phase. The site location has yet to be announced.
- <u>340.</u> Iloilo Philippines Temple: The temple is in the planning and approval phase. The site location has yet to be announced.
- <u>341.</u> Hamburg Germany Temple: The temple is in the planning and approval phase. The site location has yet to be announced.
- <u>342.</u> Cancun Mexico Temple: The temple is in the planning and approval phase. The site location has yet to be announced.
- <u>343.</u> Piura Peru Temple: The temple is in the planning and approval phase. The site location has yet to be announced.
- <u>344.</u> Huancayo Peru Temple: The temple is in the planning and approval phase. The site location has yet to be announced.
- <u>345.</u> Goiânia Brazil Temple: The temple is in the planning and approval phase. The site location has yet to be announced.
- <u>346.</u> Calabar Nigeria Temple: The temple is in the planning and approval phase. The site location has yet to be announced.
- <u>347.</u> Cape Coast Ghana Temple: The temple is in the planning and approval phase. The site location has yet to be announced.
- <u>348.</u> Luanda Angola Temple: The temple is in the planning and approval phase. The site location has yet to be announced.
- <u>349.</u> Mbuji-Mayi Democratic Republic of the Congo Temple: The temple is in the planning and approval phase. The site location has yet to be announced.
- <u>350.</u> Laoag Philippines Temple: The temple is in the planning and approval phase. The site location has yet to be announced.
- <u>351.</u> Ulaanbaatar Mongolia Temple: The temple is in the planning and approval phase. The site location has yet to be announced.
- <u>352.</u> Uturoa French Polynesia Temple: The temple is in the planning and approval phase. The site location has yet to be announced.
- <u>353.</u> Chihuahua Mexico Temple: The temple is in the planning and approval phase. The site location has yet to be announced.
- <u>354.</u> Florianopolis Brazil Temple: The temple is in the planning and approval phase. The site location has yet to be announced.
- <u>355.</u> Rosario Argentina Temple: The temple is in the planning and approval phase. The site location has yet to be announced.
- <u>356.</u> Edinburgh Scotland Temple: The temple is in the planning and approval phase. The site location has yet to be announced.
- <u>357.</u> Brisbane Australia South Temple: The temple is in the planning and approval phase. The site location has yet to be announced.
- <u>358.</u> Juchitán de Zaragoza Mexico Temple: The temple is in the planning and approval phase. The site location has yet to be announced.
- <u>359.</u> Santa Ana El Salvador Temple: The temple is in the planning and approval phase. The site location has yet to be announced.
- <u>360.</u> Medellín Colombia Temple: The temple is in the planning and approval phase. The site location has yet to be announced.

- <u>361.</u> Santiago Dominican Republic Temple: The temple is in the planning and approval phase. The site location has yet to be announced.
- <u>362.</u> Puerto Montt Chile Temple: The temple is in the planning and approval phase. The site location has yet to be announced.
- <u>363.</u> Dublin Ireland Temple: The temple is in the planning and approval phase. The site location has yet to be announced.
- <u>364.</u> Milan Italy Temple: The temple is in the planning and approval phase. The site location has yet to be announced.
- <u>365.</u> Abuja Nigeria Temple: The temple is in the planning and approval phase. The site location has yet to be announced.
- <u>366.</u> Kampala Uganda Temple: The temple is in the planning and approval phase. The site location has yet to be announced.
- <u>367.</u> Maputo Mozambique Temple: The temple is in the planning and approval phase. The site location has yet to be announced.

Key:

Temples whose numbers are established from prior dedications (those closed for renovation) or are definitive, such as specific dedication or groundbreaking dates, appear in **bold text.**

Temples for which the numbering may change based on the order in which the Church schedules future dedications or groundbreakings appear in *italicized text*.

Temples for which the numbers may change based on the release of more official information appear in <u>underlined text.</u>