

Project Number: _____ Project Location: _____
Date: _____

LFOT - DETECTOR WAVETRONIX Smart Sensor HD

Physical and Electrical Inspection Completed?	Yes / No	Date:
Inspector Name:		
Integrator Name:		
Integrator Phone and e-mail:		
Contractor Name:		
Contractor Phone and e-mail:		
Notes:		

Objective: To verify and demonstrate the functionality for detector locations. Note that this test is applicable to Wavetronix Smart Sensor HD units.

Prerequisites: Detector and cabinet installation are complete. Lane must be open to traffic. ITS Inspector must be present during testing. Contractor must supply bucket truck.

Test Equipment:

1. Laptop

Procedure:

1. Make sure Alignment is accurate. _____
2. Make sure that the settings are correct.
 - a. Date & Time: _____
 - b. Set Location _____
 - c. Loop Spacing: 6' and 20': _____
 - d. Time interval to 20 Sec: _____
 - e. Verify Length/Speed bins on page #2: _____
 - f. Correct Lane count: _____
 - g. Firmware to the Newest 4.1 _____
 - h. Verify Speeds (use Judgement) _____
3. Watch for missing speed data on the computer.
4. Count for 20 vehicles in each lane, if < 2 vehicles per 20 have missing speeds the lane passes.
5. Repeat for each lane.

Pass / Fail

Explain _____

Test Completed by:

Date:

UDOT Representative Witness:

Signature

Signature

Print Name

Print Name

Print Employer Name

Print Employer Name

Project Number: _____ Project Location: _____
Date: _____

1. Length Bins

- a. 1: 0-8
- b. 2: 8-20
- c. 3: 20-30
- d. 4: 30-50
- e. 5: 50-79
- f. 6: 79+

2. Speed Bins

- a. 1: 0-20
- b. 2: 20-25
- c. 3: 25-30
- d. 4: 30-35
- e. 5: 35-40
- f. 6: 40-45
- g. 7: 45-50
- h. 8: 50-55
- i. 9: 55-60
- j. 10: 60-65
- k. 11: 65-70
- l. 12: 70-75
- m. 13: 75-80
- n. 14: 80-85
- o. 15: 85+