# Growatt PV-Only Commissioning (Shiner) (INS-SOP-0264-01)



#### Overview


#### Link to CURRENT version of this SOP

This SOP describes the commissioning of PV-only Growatt inverters using the Shiner App.



# Legend

General			
	Ensure all Arc Flash PPE is worn during the shown portion of the Installation SOP.		
•	This symbol indicates a safety-specific call out		
	Photo or screenshot required for the Foreperson Installation Checklist (FIC).		
	Pro Tip to help the installation procedure.		
: Jin	Indicates to Tap on a screen or device within an application or website.		



See the Safety Data Sheet in the Related Documents list for additional information relating to OSHA Hazard Pictograms.

## Tools & Materials Required

Estimated Time:	20 minutes	
Tools	<ul><li>Multimeter</li><li>Electrical PPE</li></ul>	

Materials:	<ul> <li>Iphone</li> <li>The most recent version of the Shiner App</li> </ul>
Resources:	Growatt Customer support: 1(866)686-0298 ext. 2, then ext. 2 (Sunrun dedicated line)

## Step 1: Turn on the Inverter/Open App

1. Turn on the inverter, then all associated AC breakers and disconnects



**IMPORTANT:** The inverter must be powered fully by both AC and DC for firmware updates to successfully load.

DC voltage shall be at least 80v or greater to complete commissioning.


If the remote rapid shutdown trigger has been installed, ensure the green band is visible, indicating it is on.



2. Open the Shiner App and allow access to Bluetooth




3. Read and agree to the user agreement/privacy policy



## 4. Enter login credentials:

Account: temp\_sunrun\_installer

Password: w3\_w!ll\_delete





## Step 2: Connect to the Inverter, Update FW

1. Tap the **inverter** to connect via bluetooth. Tap the **Refresh button** to scan for new devices if the inverter does not show up automatically.



2. Input the CC found on the side of the inverter






3. Allow the app to connect





4. If prompted, tap **Update** to update the inverter firmware.



Step 3: Quick Configuration

1. Tap **Quick Config** to enter the configuration menu.






# Step 4: Network Communication

**IMPORTANT:** 4G is the <u>preferred</u> connection. Customer WiFi shall only be used if 4G signal is weak.

Customer WiFi must be a 2.4ghz network. 5ghz networks are not supported.

4G


1. In Quick Config, Tap 4G > Activate > Confirm






#### WiFi

1. Tap Wi-Fi




2. Select the customer WiFi, enter credentials, and tap Connect.



## Step 5: Bind Inverter

1. Tap **Bind Site**, Tap **Site Name** and Search for the job code. Once selected, tap **Bind**.





**IMPORTANT:** In this example a test site is used. If the job code is not listed, email <u>vendorsites@sunrun.com</u>


## Step 6: Grid Code

NOTE: A list of available codes will open, default is set to IEEE1547-240.


Contact the local utility company for the region's grid code.

If the Grid code is changed, the inverter will place itself into standby and begin a grid sense timer before returning to On Grid mode. The timer countdown length varies depending upon grid code.


## 1. Tap Grid Profile Settings



## 2. Tap Grid Setting



3. Select the proper voltage and grid code for the region, tap **Save**.




Step 7: PCS: Output Limit/Busbar Protection

**NOTE:** This step is only required for setting output limits or busbar protection. If the plan set does not indicate setting these, skip this step.


## **Output Limit**

Output limit settings will be noted on the ELECTRICAL page of the plan set.




**NOTE**: A meter and CTs are not required for setting output limits.

1. From the main **View** page, tap **Setting > General Setting.** 




2. Tap **Set Active Power Ratio**, enter the value and tap **Save**.






#### **Busbar Protection**

- 1. From the Quick Config screen, Tap Smart Meter.
- 2. Tap the slider to enable the meter.



2. Tap **Busbar Protection** and tap the slider to enable.



3. Enter the values listed on the plan set, tap Save.

## **Shiner App Description**


**Busbar Protection Current** 

Busbar Protection Fail-safe Current

#### **Plan Set Description**

XXA MAXIMUM TOTAL CURRENT ON THE CONTROLLED PANEL


XXA FAIL SAFE GENERATION BACKFEED CURRENT SUPPLY




=


# Step 8: System Operation Verification (Summary)

1. From **Quick Config**, Tap **Installation Information**, verify all settings are correct with no errors, and tap **Export > Export JPEG**.






2. Tap the **Share** lcon > **Save Image.** 



3. Tap **Allow full access** if prompted and upload the summary report.





GROWSTT

#### Installation Information Report date: 2024-10-30 16:01:16

Basic Parameter Information			
123R-123FAKE	Inverter Type MIN 6.0kTL-90H-US		
Inverter SN LPL10H4017	Data Logger SN VC51030322380228		
OFFION Inverter	Inverter Status Standby		
Grid Profile IEEE_1547	Grid Code 240V		
Solar Power (W)	Output Power (W) -2.9		
Active Power (W) 4980	Battery Connection Status BDC is not connected		
Pre-PTO Off	Busbar Protection Enable		
Control Software Version	Communication Software Version ZACA-0017		
Fault Code 0 (0)	Alarm Code O (0)		
Network b	nformation		
Data Logger Working Mode Wi-Fi	Connect To Server Connected		
Operation	Information		
PV1 Voltage (V)	PV2 Voltage (V)		
PV3 Voltage (V)	PV4 Voltage (V)		
PVI Current (A)	PV2 Current (A)		
PV3 Current (A)	PV4 Current (A)		
PV1 Power (W)	PV2 Power (W)		

0.0


PV3 Power (W)

0.0

PV4 Power (W)

0.0

**NOTE**: If errors are present, return to the **View** screen and tap the **Fault** or **Warning** code, then tap a specific code for more information. Returning to the **View** screen after resolving error, will refresh and clear the warning.



309 Warning Code Suffix	Meaning
(00)	Abnormal CT wiring
(01)	CT1 reversed, CT2 normal
(02)	CT1 normal, CT2 reversed
(03)	CT1 reversed, CT2 reversed
(04)	CT1 disconnected, CT2 normal
(06)	CT1 disconnected, CT2
10.01	reversed
(80)	CT1 normal, CT2 disconnected
(09)	CT1 reversed, CT2
	disconnected
(12)	CT1 disconnected, CT2
	disconnected

**Acrel Meter LED Indications** 

LED	LED color	Fuction	Indication	Troubleshooting
Run	Green	Flashing ON/OFF (for 1 second)	Working normally	
	Red	ON for > 3 seconds	Internal error	Contact support
	Yellow	Flashing ON/OFF (for 1 second)	No communication	Check that the communication wires are connected correctly.
		ON for > 3 seconds	No current	
L1 / L2	Green	Flashing ON/OFF (for 1 second)	Positive power	
	Red	Flashing ON/OFF (for 1 second)	Negative power	Check for reversed CTs, swapped CT wires, or CTs not matched with the lines.
		Flashing with green LED	High voltage > 130 V	Check the line voltages and the meter rating.
		Flashing with yellow LED	Low voltage < 70 V	
	Yellow	Flashing ON/OFF (for 1 second)	Break fault < 70 V	
		ON for > 3 seconds	Frequency is below 45 Hz or above 70 Hz	Check for the presence of high noise.




LED indicators on Acrel meter

## Step 9: Leave State (Remote Activation)


This setting is only to be used if the local jurisdiction allows for remote activation.

- 1. Tap **Setting** > **General Setting**, and tap the slider for **OFF/ON inverter**.
- 2. Tap **Save.**
- 3. **Set successfully** will pop up and the slider will be grayed out, confirming standby mode is enabled.




Step 10: Grid Profile Settings Report (if required by AHJ)

1. From Quick Config, Tap Grid Profile Settings Report, tap Export > Export JPEG.



2. Tap the **Share** lcon > **Save Image.** 






# **Required Photos**

Summary Report



## • Standby Mode Enabled



## Verification

- ☐ All string voltages tested as expected
- ☐ Grid profile was set correctly

PCS settings (if applicable) match the plan set.
Inverter is connected to the Internet either via 4G (or WiFi).
Inverter firmware is up to date
Inverter produces power with no error codes
Inverter was left in the proper leave state for the region
All necessary photos/screenshots taken for the FIC

## **Product Feedback**

Use the links below to provide feedback on SOPs and/or products:

- SOP/Work Instruction Feedback
- Product Feedback

# Approvals

Approvals			
Prepared by: J. Costner	1/8/2025	Training: D. Van Kuren	1/9/2025
Reviewed by: J. Ferreira	1/9/2025	Safety:	
Electrical:		Structural:	
Design:		CRT: Z. Thibert	1/9/2025

Product:		Other:	
Quality: A. Chiu	1/13/2025	Other:	

# **Revision History**

Revision	Date	Description	Approval
1	1/14/2025	Initial Release	J. Costner