

# ASSIGNMENTS FOR: 4/2

PROJECT MANAGER: Sarah Marshall (6th)  
7TH PERIOD PROJECT LEAD: Eli Walkin

6TH PERIOD		7TH PERIOD
Alexander Christian Maguire Dickerhoof Caleb Evans Ben Forkner Kian Heiken Jack Herman Nick Kellogg	Sarah Marshall Gino Meneghlli Sam Navrkal Oliver Norris Wyatt Seaders Mikey Terry	Meg Barstow Armstrong Davidson Aidan Menninger Eli Walklin

<b>GENERAL NOTES: EVERYONE READ THESE:</b>	
NOTES FROM SARAH:	
NOTES FROM ELI:	
NOTES FROM KIRSCH:	CLEANUP – BE SURE TO CLEAN UP THE WORK BENCH. YOU HAVE BEEN JUST THROWING THINGS ON IT AND EVERYONE ELSE CANNOT FIND STUFF.

	7TH PERIOD WORK PRIORITIES (WORK TO DO DURING THE PERIOD)	STATUS AT THE END OF PERIOD
1	<b>ELI</b> – Finish blocking on tall wall, and then help with blocking on short wall.	
2	<b>MEG &amp; AIDAN</b> – Install the cut piece of sheathing for the front wall. <ul style="list-style-type: none"> <li>Check to see if it fits, and then install. Use ½” ACX plywood, and attach to the wall with the shorter 1-¼” screws (use a T-20, purple bit).</li> <li>All edges of the plywood should be supported with a framing member. 6 inch centers for screws on perimeter, 12” centers in the field of the sheet.</li> </ul>	
3	<b>ARMSTRONG</b> – Finish blocking on the short wall.	
4	<b>MEG &amp; AIDAN</b> – Install the cut piece of sheathing for the rear wall. <ul style="list-style-type: none"> <li>Check to see if it fits, and then install. Use ½” ACX plywood, and attach to the wall with the shorter 1-¼” screws (use a T-20, purple bit).</li> <li>All edges of the plywood should be supported with a framing member. 6 inch centers for screws on perimeter, 12” centers in the field of the sheet.</li> </ul>	

**ASSIGNMENTS FOR: 4/2**
