

CONTRACTOR LOGO CONSULTANT LOGO

CHECKLIST FOR CONCRETE WORK					
Project:			Date 02-FEB-2026		
Description of work		Casting the concrete		Inspection Ref no-	
MOS Approval Ref:					
Item No	Stage	Item to Check	Yes/No	N/A	Remarks
1	PRE-CONCRETING	Approved drawings & specifications available			
2		Concrete mix design approved by consultant			
3		Cement, aggregates, admixtures as per standards & mix Design			
4		Shuttering/formwork aligned & sealed Perfectly / /Shuttering tolerance for columns and beam alignments.			
5		Reinforcement checked (dia, spacing, cover, cleanliness)			
6		Spacers & chairs placed properly - Cleaning of area to be concreted			
	DURING CONCRETING	The delivery note was checked for the concrete mixing time and the arrival time at the site.			
7		Slump test conducted & results recorded (Slump value between Approved limit			
8		Concrete temperature should less than 32°			
9		Cube samples taken as per requirement for compressive strength test (Test report will be submitted later)			
10		Concrete placed within setting time			
11		Proper compaction/vibration carried out			
12		Construction joints prepared as per drawings/ - Shuttering tolerance for columns and beam alignment as cause by movement during concreting			
13	POST-CONCRETING	Surface finish as per requirement			
14		Curing shall be carried out for 7 consecutive days using water-absorbent materials.			
15		Cube test results recorded after 28 days compressive strength could 40N/mm2 as per project specification			
16		Final inspection for cracks, honeycombs, defects			
	<u>MAIN CONTRACTOR</u>		<u>SUPERVISION CONSULTANTS</u>		
Name					

CONTRACTOR LOGO CONSULTANT LOGO

Designation		
Signature		