

CONDUIT MANDREL TEST

Site: _____

Objective:

1. To verify that all conduit is in acceptable condition.

Contractor Information:

Name: _____

E-mail: _____

Phone Number: _____

Test Equipment:

Conduit Diameter: _____

Mandrel Size: _____

Success Criteria:

1. All conduit is installed per contract documents
2. All conduit is continuous without obstruction between junction boxes
3. All conduit is clean and in good physical condition

Test Procedure:

Procedure Description	Measured	Results Pass/Fail
Verify conduit is the correct size and color.		
Verify the conduit is clean and terminated per contract documents in the junction boxes.		
Verify mandrel is at least 80% of the conduit dia., at least twice as long as the conduit diameter, composed of rigid material.		
Verify mandrel moves freely through the entire length of all conduit runs.		

Test Completed by:

Date:

UDOT Representative Witness:

Signature

Signature

Print Name

Print Name

Print Employer Name

Print Employer Name