

<b>LOGO</b>	<b>Scaffolds Inspection Checklist</b>	Ref.	
		Page 1 of 2	

<b>Project</b>		<b>Inspected by:</b>	
<b>Date of Inspection:</b>		<b>Job Title:</b>	
<b>Site Location:</b>			

S.	Description	Y	N	N/A	Action/comments
1.	Are scaffolds components and planking (wooden & metals) in a safe condition for use and is plank standardized and graded for scaffold use?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
2.	Are the frame spacing and section size enough to carry the required loadings?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
3.	Have skilled/competent and well-qualified persons been in charge and accountable for erection?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.	Are sections appropriately placed and adequate size?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
5.	Have screw jacks been used if required and to level and plumb scaffold instead of unstable/weak objects such as concrete blocks, loose bricks, etc.?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
6.	Are various components or parts such as base plates and/or screw jacks in firm contact with sills and frames?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
7.	Is scaffold level and plumb securely and properly?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
8.	Are all scaffold legs braced and braces appropriately and strongly attached?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
9.	Are all guard railings adjusted on all open sides and ends?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
10.	Has appropriate access been provided?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
11.	Has overhead protection or wire screening been provided where required and mandatory?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
12.	Has scaffold been tied securely to structure at least every 30 in length 26 in height?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
13.	Have brackets and accessories been properly placed?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
14.	Is scaffold-free of devices, ladders or other tools to increase height?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
15.	Are working platforms completely planked between guardrails?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
16.	Does plank have 6 inches to 12 inches overlap beyond supports?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
17.	Are toeboards installed properly and securely?				
18.	Have hazardous conditions/environment for Power lines, Wind loading, Possible washout of footings, Uplift and overturning moments				

	due to placement of brackets, putlogs or other causes been rectified and assessed?				
19.	Have the personnel been instructed in the safe use of the equipment?				

	Name	Job Title	Signatures	Date
<b>Inspected by:</b>				
<b>Reviewed by:</b>				