

ASSIGNMENTS FOR: 3/19

PROJECT MANAGER: Sarah Marshall (6th)
7TH PERIOD PROJECT LEAD: Eli Walkin

| 6TH PERIOD | | 7TH PERIOD |
|---|--|---|
| Alexander Christian Maguire Dickerhoof Caleb Evans Ben Forkner Kian Heiken Jack Herman Nick Kellogg | Sarah Marshall Gino Meneghlli Sam Navrkal Oliver Norris Wyatt Seaders Mikey Terry | Meg Barstow Armstrong Davidson Aidan Menninger Eli Walklin |

| | |
|--|--|
| GENERAL NOTES: EVERYONE READ THESE: | |
| NOTES FROM SARAH: | |
| NOTES FROM ELI: | |
| NOTES FROM KIRSCH: | |

| | 7TH PERIOD WORK PRIORITIES (WORK TO DO DURING THE PERIOD) | STATUS AT THE END OF PERIOD |
|---|--|--------------------------------|
| 1 | ARMSTRONG – Sweep and then vacuum the entire interior of Shelter #5. Sweep off deck as well. When finished, come see Mr. K | |
| 2 | ELI – Finish all exterior caulking on shelter #5. When finished, come see Mr. K. <ul style="list-style-type: none"> • Blue tape marks an area where something requires caulking. • All applied caulking should be left SMOOTH. Much of what has been done is a complete mess. • Apply a uniform bead of caulk. Then smooth with your finger as necessary. • When done applying caulking with the gun, relieve pressure so caulking does not continue to come out of the gun and make a mess. • Clean your fingers often with soap and water. Do not try to reuse your finger – you will not have smooth results. • Have some paper towels out there with you. | |
| 3 | MEG & AIDAN – finish framing the rear wall. <ul style="list-style-type: none"> • Verify all measurements before making cuts. • Verify all measurements with the drawings. • Verify and ensure that the opening sizes are correct. • Long, 3” screws should be used for all connections. The end of each stud should be secured with at least two screws. | |

ASSIGNMENTS FOR: 3/19

| | | |
|--|--|--|
| | | |
| | <ul style="list-style-type: none"> | |
| | | |