ASSIGNMENTS FOR THESE DATES:

PROJECT MANAGER: Sarah Marshall (6th)

7TH PERIOD PROJECT LEAD: Eli Walkin

6TH PERIOD		7TH PERIOD
Alexander Christian Maguire Dickerhoof Caleb Evans Ben Forkner Kian Heiken Jack Herman Nick Kellogg	Owen Lepre Sarah Marshall Gino Meneghlli Sam Navrkal Oliver Norris Wyatt Seaders Mikey Terry	Meg Barstow Armstrong Davidson Aidan Menninger Eli Walklin

GENERAL NOTES: EVERYONE READ THESE:	
NOTES FROM SARAH:	
NOTES FROM ELI:	The full sheet shingles are laid out on top of the starter row shingles so you can know where they go and nail them in
NOTES FROM KIRSCH:	7th Period – I will help get you started on the shingles. Let's go out there at the start of class.

	6TH PERIOD WORK PRIORITIES 2/14 (WORK TO DO DURING THE PERIOD)	STATUS AT THE END OF PERIOD
1 🜟	Wyatt and Kian work on soffit for the tall wall. Try and get this finished today.	
2 🌟	Ben and Gino back wall siding	
*	Nick and Caleb work on trim	
3★	Mikey and Oliver and Maguire work on paper then shingle the roof. The pattern should be on the packages for the shingles. Use the roofing nail gun. Start from the small wall and work up. Try not to step on the shingles unnecessarily. This may involve moving the ladder to the tall wall side if possible. Also we will be filtering people through to help with shingles for the portfolio. Make sure you understand what you are doing so you can explain it to others.	
4 🜟	Alex and Kaitlyn work on trim	

2/13 & 2/14

5	Owen and Jack work on soffit at the front of the house above the porch. Make sure you mark the studs if necessary.	
6		
7		



^ this is what the front trim will look like. A larger piece to cap off the front house wrap and cover the two pieces of trim on the edge of the walls.



of the house.

< this is how the soffit will look at the back

		7TH PERIOD WORK PRIORITIES (WORK TO DO DURING THE PERIOD) 2/13	STATUS AT THE END OF PERIOD
1	>	roof day. First finish install the drip edge on the front and back wall sides of the roof. Not the tall wall.	Today we finished the drip edge on the back wall, we installed the

2/13 & 2/14

	Today you will be working on shingles. There is a package of shingles on the house already. You will be using a roofing nail gun to install the shingles. Follow the pattern on the package. Cut the shingles with the tin snips, they should be in the drawer to the right. Make sure the shingles overlap. See pictures below.	starter row of the shingles, the shingles are laid out on top of the starter row so you guys can easily nail them in.
2	if it's too many people on the roof, work on installing the soffit. Make sure the grains is going the same way as the already installed soffit.	We did not finish the soffit
3		
4		
5		

