

Part	Type	Width	Thickness	Total Length rounded up	Cut List	Ordered	Vendor	Price	Arrived	Order Verified	Modified	Notes
Frame, support (Order 1)	Angle	2"	1/4"	240" ordered	[3] 29", [2] 27", [2] 24", [1] 8"	9/19/2011			9/19/2011	y	x	Shop cut to 6' & 2x7'
Frame, support (Order 1 Remainder)	Angle	2"	1/4"	total. 42" left	[1] 29", [2] 4 3/4"	9/19/2011	Access Metals	\$68.90	9/19/2011	y		
Frame, support (Order 2)	Angle	2"	1/4"	150" == 12.5'	[1] 29", [2] 27", [2] 24"	9/28/2011			9/28/2011	y	o	Cut by the shop
Hydraulic reservoir	Plate	6"	1/4"	24"	[2] 12"	9/28/2011			9/28/2011	y	o	Cut by the shop
Engine mount, gas tank	Plate	8"	1/4"	38"	[1] 12", [1] 9", [1] 8", [2] 4"	9/28/2011	Access Metals	\$91.38	9/29/2011	y	o	Cut by the shop
Hydraulic reservoir	Tube	6" x 12"	1/4"	27 1/2"	[1] 27 1/2"	9/28/2011	Access Metals	\$159.00	11/8/2011			
Key switches, choke	Angle	2"	1/8"	6"	[3] 2"							
Oil cooler mount, Battery mount	Plate	2"	1/4"	120"	[1] 24", [2] 22", [2] 24", [2] 5/8"							
Quick attach	Plate	4"	3/8"	54"	[2] 27"							
Gas tank	Tube	4" x 8"	1/4"	14 1/2"	[1] 14 1/2"		Gift		5/5/2012			
Gasoline filler cap	Tube	1 3/8" ID	1/4"	2"	[1] 2"		Gift	\$0.00	5/5/2012			
Section strainer extension	Tube	2 1/2" ID	1/4"	2"	[1] 2"	11/8/2011	Access Metals	\$7.42	11/8/2011	y		
Galvanized Muffler Pipe	Tube	1 9/16"	1/8"	12"	[2] 6"							
Galvanized Muffler Pipe	Tube	6 cm	1/8"	14"	[2] 7"							
Oil Cooler Grill	Expanded Steel	13 Gauge	12"	22"	22"							
Total Steel \$:								\$326.70				



Date	Hours	Tasks
9/22/2011	1.5	Cut Angle Iron
10/13/2011	1.5	Welding Cube Frame
10/20/2011	1	Welding Cube Frame
11/10/2011	4	Drill 2 holes in Hydraulic Reservoir
11/17/2011	2	Drill last hole in Reservoir
12/1/2011	2.5	TIG flange to standoff tube and tube to tank
12/8/2011	2.5	Weld 2 small Flanges to reservoir
12/15/2011	2	Fix flange that I welded in upside down
1/30/2012	1	Some endcap welding
2/16/2012	1.5	Learning Torch Table and Cutting Pump plate
2/23/2012	2.5	Welding Reservoir (MIG!)
3/1/2012	3.5	Pressure Test Reservoir, Torch Table, Engine Mounting Plates
4/29/2012	3	Transfer bolt holes onto engine mounting plate & misc (I don't remember)
Total Hours:	28.5	