Arkadelphia Public Schools
Nikki Thomas, Superintendent
Jimmy King, Director of Support Services

May 2024 Facilities Report

Elementary School OAC (Owner, Architect, Contractor) Meetings

April 23, 2024
May 7, 2024 meeting report -

- Additional weather days over Anticipated through end of April-28 (pushes estimated completion date to June 12th
- March/April Testing Services -N/A
- Remaining Balance of Contingency/Allowances - $82,127.00 (includes Architect, Summit, and Entergy Allowances)
- Next meeting - April 23rd @ 10:30 a.m.

Summary of Work -

- Nabholz is starting their internal punch list for items found in Areas A, B, and C
-
- 16th Street (Area D)
  -Installation of lights in ceiling clouds in cafeteria.
  -Kitchen hood being installed.

- Sitework
  -Sidewalks being formed and placed in various locations.
  -Curb and gutter in progress.
  -Retaining wall work is ongoing.
  -Playground equipment installed; turf prep in progress.

Elementary School Job Progress Reports

04/18/24 04/23/24 05/02/24 05/07/24

Ribbon-Cutting / Open House scheduled for June 20th @ 4:00 p.m

P.O. Box 10
Arkadelphia, AR 71923
870-246-5563