ASSIGNMENTS FOR 4/13/26

	WORK PRIORITIES	Assignments
1 **REAR WALL FRAMING**	• Lay out studs with the laser. • All studs should be connected to each plate with at least two 3” screws.. • Verify rough opening sizes are square and the correct size. VERY IMPORTANT.	Lila Lincoln Calum
2 **FRONT WALL FRAMING & SHEATHING**	• Finish framing • Verify rough opening sizes are square and the correct size. VERY IMPORTANT. • When finished do front wall sheathing.	Kyle Nolan Nate
3 **RAFTER BLOCKING**	• Install blocking. Use two 3” screws on each end of each piece of blocking to secure • Individual blocking can be tackled individually. Divide tasks so everyone is busy all the time..	Ellie Anna Kaleb Jack
4 **CEILING SHEATHING**	• Install using 1-¼” screws. 6”OC on perimeter, 12”OC in the field. • Get help to hold as needed.	Van Easton Angel David
5 **LOOKOUTS**	• Cut notches in the last rafter for both lockouts (4x4’s cut so that they extend beyond the rear wall per the drawing). • Cut lookouts. • Install using three 3” screws through the second rafter from the rear wall into the end of each lookout. • Install two diagonal screws at the rear wall to secure the lookout to that wall. • Measure twice, cut once.	Yahir Lucas